covalent LITHIUM

MTHS2603 SRG ROLLER CREW

ALL WORK

ID	CP	Notes	SAP Sic Ind	Predecessors	Successor	LOC	WO	Task Name	Duration	Leveling Delay	Start	Finish	Task	Constra Date	SAP Capacit	Work Centre	Team	Resource Names	WC Description	% Complete	Unique ID	Constraint Date	Outline Level	Sub Team	Area Owner	Resource Initials	Task Calendar	Resource Group	Task Mode
1								**Mount Holland - APRIL Shutdown 2026**	**427 hrs?**	**0 ehrs**	**Tue 21/04/26**	**Sat 9/05/26**	**0**	**NA**	**0**					**0%**	**2970**	**NA**	**1**				24 Hours		
2								**Maintenance Window Pre**	**87 hrs**	**0 ehrs**	**Tue 21/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**5352**	**NA**	**2**				24 Hours		
19	**Pre**				**120-122-SC-005**	**4074701**		**SC-005 Replace Feedbox End Beam Pre**	**80 hrs**	**0 ehrs**	**Tue 21/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**4810**	**NA**	**3**				**None**		
21	Pre				120-122-SC-005	4074701		*DONE*pre-shut Rubber line the beam	10 hrs	0 ehrs	Tue 21/04/26	Tue 21/04/26	10	NA	4	CME-FX	SRG Fit T08 (Fitx4)	SRG Fit	Fitter (External)	0%	4441	NA	4		S	None			
22	**Pre**				**120-123-ML-001**	**4079910**		**12W Mech OFF 3D Scan Mill 123-ML-001 Pre**	**3 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**5202**	**NA**	**3**				**None**		
25	Pre		24		120-123-ML-001	4079910		Pull Feed Chute	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	4	CME-FX	SRG Fit T08 (Fitx4)	SRG Fit	Fitter (External)	0%	5205	NA	4		S	None			
26	**Pre**				**120-123-ML-001**	**4053126**		**96W Mech OFF Repl Trommel 123-ML-001 P**	**24 hrs**	**0 ehrs**	**Tue 21/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**5175**	**NA**	**3**				**None**		
27	Pre				120-123-ML-001	4053126		Prepare/build up Spare Trommel	24 hrs	0 ehrs	Tue 21/04/26	Wed 22/04/26	5	NA	4	CME-FX	SRG Fit T07 (Fitx4)	SRG Fit	Fitter (External)	0%	5176	NA	4		S	None			
140				128	129			Maintenance Window (Dry Plant)	96 hrs?	0 ehrs	Wed 22/04/26	Sun 26/04/26	0	NA	0					0%	3168	NA	2				24 Hours		
141					**120-121**			**Area 120-121 Crushing**	**81.75 hrs?**	**0 ehrs**	**Wed 22/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**3169**	**NA**	**3**				24 Hours		
180				**128**	**129**	**121-CV**		**121 Conveyors**	**57 hrs**	**0 ehrs**	**Wed 22/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**3220**	**NA**	**4**				**24 Hours**		
181						120-121-CV-001		120-121-CV-001	8 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	0	NA	0					0%	3233	NA	5				24 Hours		
182						**120-121-CV-001**	**4077484**	**8W Mech OFF Insp Rollers 121-CV-001**	**3 hrs**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**6428**	**NA**	**6**				**24 Hours**		
183				128	184SS	120-121-CV-001	4077484	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5716	NA	7		S	DS 7x7 06:00			
184				183SS	185SS	120-121-CV-001	4077484	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5717	NA	7		S	DS 7x7 06:00			
185				184SS	129,11	120-121-CV-001	4077484	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5718	NA	7		S	DS 7x7 06:00			
190						**120-121-CV-001**	**4077486**	**8W Mech OFF Insp Skirts 121-CV-001**	**8 hrs**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**6426**	**NA**	**6**				**24 Hours**		
191				128	192	120-121-CV-001	4077486	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5720	NA	7		S	24 Hours			
192				191	129,2	120-121-CV-001	4077486	Inspect Soft Skirts	2 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5721	NA	7		S	24 Hours			
193						**120-121-CV-001**	**4077483**	**8W Mech OFF Insp Conv 121-CV-001**	**1 hr**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**6429**	**NA**	**6**				**24 Hours**		
194				128	129,2	120-121-CV-001	4077483	Inspect Conveyor	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5715	NA	7		S	24 Hours			
195						120-121-CV-002		120-121-CV-002	15 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	0	NA	0					0%	3251	NA	5				24 Hours		
196						**120-121-CV-002**	**4077489**	**8W Mech OFF Insp Rollers 121-CV-002**	**3 hrs**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**6423**	**NA**	**6**				**24 Hours**		
197				128,185	198SS	120-121-CV-002	4077489	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5724	NA	7		S	DS 7x7 06:00			
198				197SS	199SS	120-121-CV-002	4077489	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5725	NA	7		S	DS 7x7 06:00			
199				198SS	129,2	120-121-CV-002	4077489	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5726	NA	7		S	DS 7x7 06:00			
200						**120-121-CV-002**	**4077488**	**8W Mech OFF Insp Conv 121-CV-002**	**1 hr**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**6424**	**NA**	**6**				**24 Hours**		
201				128,194	129,2	120-121-CV-002	4077488	Inspect Conveyor	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5723	NA	7		S	24 Hours			
204						**120-121-CV-002**	**4077491**	**8W Mech OFF Insp Skirts 121-CV-002**	**8 hrs**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**6421**	**NA**	**6**				**24 Hours**		
205				128,192	206	120-121-CV-002	4077491	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5728	NA	7		S	24 Hours			
206				205	129,2	120-121-CV-002	4077491	Inspect Soft Skirts	2 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5729	NA	7		S	24 Hours			
209						120-121-CV-003		120-121-CV-003	25 hrs	0 ehrs	Wed 22/04/26	Thu 23/04/26	0	NA	0					0%	3265	NA	5				24 Hours		
210						**120-121-CV-003**	**4078377**	**Replace Impact rollers 121-CV-003**	**18 hrs**	**0 ehrs**	**Wed 22/04/26**	**Thu 23/04/26**	**0**	**NA**	**0**					**0%**	**4750**	**NA**	**6**				**24 Hours**		
211				128,199	129,2	120-121-CV-003	4078377	Replace Impact rollers 121-CV-003	6 hrs	0 ehrs	Wed 22/04/26	Thu 23/04/26	10	NA	4	CME-FX	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Fitter (External)	0%	4566	NA	7		S	DS 7x7 06:00			
212						**120-121-CV-003**	**4077494**	**8W Mech OFF Insp Rollers 121-CV-003**	**3 hrs**	**0 ehrs**	**Thu 23/04/26**	**Thu 23/04/26**	**0**	**NA**	**0**					**0%**	**4763**	**NA**	**6**				**24 Hours**		
213				128,211	214SS	120-121-CV-003	4077494	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Thu 23/04/26	Thu 23/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	4541	NA	7		S	DS 7x7 06:00			
214				213SS	215SS	120-121-CV-003	4077494	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Thu 23/04/26	Thu 23/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	4542	NA	7		S	DS 7x7 06:00			
215				214SS	129,2	120-121-CV-003	4077494	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Thu 23/04/26	Thu 23/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	4543	NA	7		S	DS 7x7 06:00			
216						**120-121-CV-003**	**4077493**	**8W Mech OFF Insp Conv 121-CV-003**	**1 hr**	**0 ehrs**	**Wed 22/04/26**	**Thu 23/04/26**	**0**	**NA**	**0**					**0%**	**6419**	**NA**	**6**				**24 Hours**		
217				128,201	232	120-121-CV-003	4077493	Inspect Conveyor	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5731	NA	7		S	24 Hours			
220						**120-121-CV-003**	**4077496**	**8W Mech OFF Insp Skirts 121-CV-003**	**8 hrs**	**0 ehrs**	**Wed 22/04/26**	**Thu 23/04/26**	**0**	**NA**	**0**					**0%**	**6417**	**NA**	**6**				**24 Hours**		
221				128,206	222	120-121-CV-003	4077496	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Wed 22/04/26	Thu 23/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5733	NA	7		S	24 Hours			
222				221	129,2	120-121-CV-003	4077496	Inspect Soft Skirts	2 hrs	0 ehrs	Thu 23/04/26	Thu 23/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5734	NA	7		S	24 Hours			
225						120-121-CV-004		120-121-CV-004	45 hrs	0 ehrs	Wed 22/04/26	Fri 24/04/26	0	NA	0					0%	3280	NA	5				24 Hours		
226						**120-121-CV-004**	**4078451**	**Change Impact Rollers**	**6 hrs**	**0 ehrs**	**Thu 23/04/26**	**Thu 23/04/26**	**0**	**NA**	**0**					**0%**	**4749**	**NA**	**6**				**24 Hours**		
227				128,215	228	120-121-CV-004	4078451	JHA and Permit	1 hr	0 ehrs	Thu 23/04/26	Thu 23/04/26	10	NA	4	CME-FX	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Fitter (External)	0%	9059	NA	7		S	DS 7x7 06:00			
228				227	229	120-121-CV-004	4078451	Remove Guards	1 hr	0 ehrs	Thu 23/04/26	Thu 23/04/26	15	NA	4	CME-FX	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Fitter (External)	0%	9060	NA	7		S	DS 7x7 06:00			
229				228	230	120-121-CV-004	4078451	Replace Impact Rollers	3 hrs	0 ehrs	Thu 23/04/26	Thu 23/04/26	20	NA	4	CME-FX	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Fitter (External)	0%	4567	NA	7		S	DS 7x7 06:00			
230				229	129,2	120-121-CV-004	4078451	Replace Guards	1 hr	0 ehrs	Thu 23/04/26	Thu 23/04/26	30	NA	4	CME-FX	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Fitter (External)	0%	9061	NA	7		S	DS 7x7 06:00			
231						**120-121-CV-004**	**4077498**	**8W Mech OFF Insp Conv 121-CV-004**	**1 hr**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**6415**	**NA**	**6**				**24 Hours**		
232				128,217	129,2	120-121-CV-004	4077498	Inspect Conveyor	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5736	NA	7		S	24 Hours			
233						**120-121-CV-004**	**4077499**	**8W Mech OFF Insp Rollers 121-CV-004**	**15 hrs**	**0 ehrs**	**Thu 23/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6414**	**NA**	**6**				**24 Hours**		
234				128,230	235SS	120-121-CV-004	4077499	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Thu 23/04/26	Fri 24/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5737	NA	7		S	DS 7x7 06:00			
235				234SS	236SS	120-121-CV-004	4077499	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Thu 23/04/26	Fri 24/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5738	NA	7		S	DS 7x7 06:00			
236				235SS	129,2	120-121-CV-004	4077499	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Thu 23/04/26	Fri 24/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5739	NA	7		S	DS 7x7 06:00			
239						**120-121-CV-004**	**4077501**	**8W Mech OFF Insp Skirts 121-CV-004**	**8 hrs**	**0 ehrs**	**Thu 23/04/26**	**Thu 23/04/26**	**0**	**NA**	**0**					**0%**	**6412**	**NA**	**6**				**24 Hours**		
240				128,222	241	120-121-CV-004	4077501	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Thu 23/04/26	Thu 23/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5741	NA	7		S	24 Hours			
241				240	129,2	120-121-CV-004	4077501	Inspect Soft Skirts	2 hrs	0 ehrs	Thu 23/04/26	Thu 23/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5742	NA	7		S	24 Hours			
244						120-121-CV-005		120-121-CV-005	47 hrs	0 ehrs	Wed 22/04/26	Fri 24/04/26	0	NA	0					0%	3295	NA	5				24 Hours		
245						**120-121-CV-005**	**4077503**	**8W Mech OFF Insp Conv 121-CV-005**	**1 hr**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**6410**	**NA**	**6**				**24 Hours**		
246				128,232	129,2	120-121-CV-005	4077503	Inspect Conveyor	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5744	NA	7		S	24 Hours			
247						**120-121-CV-005**	**4077504**	**8W Mech OFF Insp Rollers 121-CV-005**	**3 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6409**	**NA**	**6**				**24 Hours**		
248				128,236	249SS	120-121-CV-005	4077504	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5745	NA	7		S	DS 7x7 06:00			
249				248SS	250SS	120-121-CV-005	4077504	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5746	NA	7		S	DS 7x7 06:00			
250				249SS	129,2	120-121-CV-005	4077504	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5747	NA	7		S	DS 7x7 06:00			
253						**120-121-CV-005**	**4077506**	**8W Mech OFF Insp Skirts 121-CV-005**	**8 hrs**	**0 ehrs**	**Thu 23/04/26**	**Thu 23/04/26**	**0**	**NA**	**0**					**0%**	**6407**	**NA**	**6**				**24 Hours**		
254				128,241	255	120-121-CV-005	4077506	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Thu 23/04/26	Thu 23/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5749	NA	7		S	24 Hours			
255				254	129,2	120-121-CV-005	4077506	Inspect Soft Skirts	2 hrs	0 ehrs	Thu 23/04/26	Thu 23/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5750	NA	7		S	24 Hours			
258						120-121-CV-006		120-121-CV-006	49 hrs	0 ehrs	Wed 22/04/26	Fri 24/04/26	0	NA	0					0%	3309	NA	5				24 Hours		
259						**120-121-CV-006**	**4077511**	**8W Mech OFF Insp Skirts 121-CV-006**	**8 hrs**	**0 ehrs**	**Thu 23/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6402**	**NA**	**6**				**24 Hours**		
260				128,255	261	120-121-CV-006	4077511	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Thu 23/04/26	Fri 24/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5757	NA	7		S	24 Hours			
261				260	527	120-121-CV-006	4077511	Inspect Soft Skirts	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5758	NA	7		S	24 Hours			
262						**120-121-CV-006**	**4077508**	**8W Mech OFF Insp Conv 121-CV-006**	**1 hr**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**6405**	**NA**	**6**				**24 Hours**		
263				128,246	129,2	120-121-CV-006	4077508	Inspect Conveyor	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5752	NA	7		S	24 Hours			
264						**120-121-CV-006**	**4077509**	**8W Mech OFF Insp Rollers 121-CV-006**	**3 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6404**	**NA**	**6**				**24 Hours**		
265				128,250	266SS	120-121-CV-006	4077509	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5753	NA	7		S	DS 7x7 06:00			
266				265SS	267SS	120-121-CV-006	4077509	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5754	NA	7		S	DS 7x7 06:00			
267				266SS	129,2	120-121-CV-006	4077509	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5755	NA	7		S	DS 7x7 06:00			
272						120-121-CV-024		120-121-CV-024	57 hrs	0 ehrs	Wed 22/04/26	Fri 24/04/26	0	NA	0					0%	6675	NA	5				24 Hours		
275						**120-121-CV-024**	**4077528**	**8W Mech OFF Insp Conv 121-CV-024**	**1 hr**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**6385**	**NA**	**6**				**24 Hours**		
276				128,263	129	120-121-CV-024	4077528	Inspect Conveyor	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5784	NA	7		S	24 Hours			
277						**120-121-CV-024**	**4077529**	**8W Mech OFF Insp Rollers 121-CV-024**	**3 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6384**	**NA**	**6**				**24 Hours**		
278				128,267	279SS	120-121-CV-024	4077529	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5785	NA	7		S	DS 7x7 06:00			
279				278SS	280SS	120-121-CV-024	4077529	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5786	NA	7		S	DS 7x7 06:00			
280				279SS	129,5	120-121-CV-024	4077529	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5787	NA	7		S	DS 7x7 06:00			
289				**128**	**129**	**121-FE**		**Feeders**	**81.5 hrs?**	**0 ehrs**	**Wed 22/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**3336**	**NA**	**4**				**24 Hours**		
291						120-121-FE-002		FE-002	81.5 hrs	0 ehrs	Wed 22/04/26	Sat 25/04/26	0	NA	0					0%	3405	NA	5				24 Hours		
292						**120-121-FE-002**	**4075579**	**24W Mech OFF Repl Feeder Pan 121-FE**	**48 hrs**	**0 ehrs**	**Wed 22/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6477**	**NA**	**6**				**24 Hours**		
294				293	129	120-121-FE-002	4075579	Repl Mech Feeder Pan OFF	24 hrs	0 ehrs	Thu 23/04/26	Fri 24/04/26	20	NA	4	CME-FX	SRG Fit T07 (Fitx4)	SRG Fit	Fitter (External)	0%	5612	NA	7		S	24 Hours			
297						120-121-FE-003		FE-003	68 hrs?	0 ehrs	Wed 22/04/26	Sat 25/04/26	0	NA	0					0%	3426	NA	5				24 Hours		
299						**120-121-FE-003**	**4071134**	**24W Mech OFF Reline Feeder FE-003**	**68 hrs**	**0 ehrs**	**Wed 22/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**4942**	**NA**	**6**				**24 Hours**		
300				128	301	120-121-FE-003	4071134	JHA and Permit	24 hrs	0 ehrs	Wed 22/04/26	Thu 23/04/26	10	NA	4	CME-FX	SRG Fit T07 (Fitx4)	SRG Fit	Fitter (External)	0%	4157	NA	7		S	24 Hours			
301				300	302SS	120-121-FE-003	4071134	Remove Discharge End of Feeder	1 hr	0 ehrs	Thu 23/04/26	Thu 23/04/26	20	NA	4	CME-FX	SRG Fit T07 (Fitx4)	SRG Fit	Fitter (External)	0%	4158	NA	7		S	24 Hours			
304				303	305	120-121-FE-003	4071134	Remove Old & Drill Out Holes	12 hrs	0 ehrs	Thu 23/04/26	Thu 23/04/26	50	NA	4	CME-FX	SRG Fit T07 (Fitx4)	SRG Fit	Fitter (External)	0%	4161	NA	7		S	24 Hours			
305				304	306	120-121-FE-003	4071134	Remove Old & Drill Out Holes	12 hrs	0 ehrs	Thu 23/04/26	Fri 24/04/26	60	NA	4	CME-FX	SRG Fit T07 (Fitx4)	SRG Fit	Fitter (External)	0%	4162	NA	7		S	24 Hours			
306				305	307	120-121-FE-003	4071134	Reline Feeder	12 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	70	NA	4	CME-FX	SRG Fit T07 (Fitx4)	SRG Fit	Fitter (External)	0%	4163	NA	7		S	24 Hours			
308				307	309SS	120-121-FE-003	4071134	Refit Discharge End of Feeder	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	90	NA	4	CME-FX	SRG Fit T07 (Fitx4)	SRG Fit	Fitter (External)	0%	4165	NA	7		S	24 Hours			
405								**Maintenance Window (Wet Plant)**	**263 hrs?**	**0 ehrs**	**Wed 22/04/26**	**Sun 3/05/26**	**0**	**NA**	**0**					**0%**	**2972**	**NA**	**2**				**24 Hours**		
406						**120-122**		**Area 120-122 Feed Prep and Tertiary Crushi**	**184.5 hrs?**	**0 ehrs**	**Wed 22/04/26**	**Wed 29/04/26**	**0**	**NA**	**0**					**0%**	**2974**	**NA**	**3**				**24 Hours**		
407				**128**	**130**	**120-121-CR-004**		**HPGR**	**74 hrs**	**0 ehrs**	**Fri 24/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**3633**	**NA**	**4**				**24 Hours**		
413						**120-121-CR-004**	**4074307**	**121-DV-001 Replace Cooling Fan**	**8 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6578**	**NA**	**5**				**24 Hours**		
415				414	416	120-121-CR-004	4074307	JHA and Permit	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	5	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	5487	NA	6		S	24 Hours			
416				415	417	120-121-CR-004	4074307	121-DV-001 Replace Cooling Fan	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	2	CME-FX	S

ID	CP	Notes	SAP Sic Inc	Predecessors	Successor	LOC	WO	Task Name	Duration	Leveling Delay	Start	Finish	Task	Constrai Date	SAP Capacit	Work Centre	Team	Resource Names	WC Description	% Complete	Unique ID	Constraint Date	Outline Level	Sub Team	Area Owner	Resource Initials	Task Calendar	Resource Group	Task Mode
514						**120-121-FE-008**	**4073013**	**16W Mech OFF Repl Hungry Boards FE**	**6 hrs**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**4833**	**NA**	**6**				**24 Hours**		
515				128	129	120-121-FE-008	4073013	Repl Mech Hungry Boards OFF	6 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	4	CME-FX	SRG Fit T08 (Fitx4)	SRG Fit	Fitter (External)	0%	4341	NA	7			S	24 Hours		
518						**120-121-FE-008**	**4077532**	**8W Mech OFF Insp Conv 121-FE-008**	**1 hr**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**6381**	**NA**	**6**				**24 Hours**		
519				128	129	120-121-FE-008	4077532	Inspect Conveyor	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5790	NA	7			S	24 Hours		
520						**120-121-FE-008**	**4077533**	**8W Mech OFF Insp Rollers 121-FE-008**	**15 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6380**	**NA**	**6**				**24 Hours**		
521				128,280	522SS	120-121-FE-008	4077533	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5791	NA	7			S	DS 7x7 06:00		
522				521SS	523SS	120-121-FE-008	4077533	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5792	NA	7			S	DS 7x7 06:00		
523				522SS	129,6	120-121-FE-008	4077533	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5793	NA	7			S	DS 7x7 06:00		
526						**120-121-FE-008**	**4077535**	**8W Mech OFF Insp Skirts 121-FE-008**	**8 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6378**	**NA**	**6**				**24 Hours**		
527				128,261	528	120-121-FE-008	4077535	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5795	NA	7			S	24 Hours		
528				527	129,6	120-121-FE-008	4077535	Inspect Soft Skirts	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5796	NA	7			S	24 Hours		
531			**128**		**129**	**121-MA**		**Magnets**	**6 hrs**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**3581**	**NA**	**4**				**24 Hours**		
532						**120-121-MA-003**	**4084747**	**Mag 3 Blocked Line NDE**	**6 hrs**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**8043**	**NA**	**5**				**24 Hours**		
533				128	534	120-121-MA-003	4084747	Review JHA, SWI & Lock On	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	1	CME-LX	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician (Exte	0%	8010	NA	6			S	24 Hours		
534				533	535	120-121-MA-003	4084747	Remove Guards	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	20	NA	1	CME-LX	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician (Exte	0%	8011	NA	6			S	24 Hours		
535				534	536	120-121-MA-003	4084747	Remove Damaged Grease Line	0.5 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	30	NA	1	CME-LX	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician (Exte	0%	8012	NA	6			S	24 Hours		
536				535	537	120-121-MA-003	4084747	Cut New Line to Correct Lenth	0.5 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	40	NA	1	CME-LX	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician (Exte	0%	8013	NA	6			S	24 Hours		
537				536	538	120-121-MA-003	4084747	Install Line	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	50	NA	1	CME-LX	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician (Exte	0%	8014	NA	6			S	24 Hours		
538				537	539	120-121-MA-003	4084747	Replace Guards	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	60	NA	1	CME-LX	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician (Exte	0%	8015	NA	6			S	24 Hours		
539				538	129	120-121-MA-003	4084747	Demob and Lock Off	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	70	NA	1	CME-LX	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician (Exte	0%	8016	NA	6			S	24 Hours		
540						**120-121-MA-003**	**4082938**	**Damaged Grease line NE side**	**5 hrs**	**0 ehrs**	**Wed 22/04/26**	**Wed 22/04/26**	**0**	**NA**	**0**					**0%**	**6956**	**NA**	**5**				**24 Hours**		
541				128	542	120-121-MA-003	4082938	Review JHA, SWI & Lock On	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	10	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	6745	NA	6			S	24 Hours		
542				541	543	120-121-MA-003	4082938	Remove Guards	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	20	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	6746	NA	6			S	24 Hours		
543				542	544	120-121-MA-003	4082938	Remove Broken Grease Line	0.5 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	30	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	6747	NA	6			S	24 Hours		
544				543	545	120-121-MA-003	4082938	Install New Grease Line	0.5 hrs	0 ehrs	Wed 22/04/26	Wed 22/04/26	40	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	6748	NA	6			S	24 Hours		
545				544	546	120-121-MA-003	4082938	Install Guards	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	50	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	6749	NA	6			S	24 Hours		
546				545	129	120-121-MA-003	4082938	Demob and Lock Off	1 hr	0 ehrs	Wed 22/04/26	Wed 22/04/26	60	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	6750	NA	6			S	24 Hours		
547								**122 Lube**	**25 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**5267**	**NA**	**4**				**24 Hours**		
548						**120-122**	**4071393**	**12W Mech OFF Svce Lube DMS**	**25 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**5268**	**NA**	**5**				**24 Hours**		
549				130	131,1	120-122	4071393	Svce Mech Lube DMS OFF	25 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	10	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	5269	NA	6			S	24 Hours		
594			**130**		**131**	**122-CH**		**Chutes**	**66 hrs**	**0 ehrs**	**Fri 24/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**3607**	**NA**	**4**				**24 Hours**		
595						120-121-CH-029		120-121-CH-029	13 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	0	NA	0					0%	7017	NA	5				24 Hours		
596						**120-121-CH-029**	**4082027**	**CH-029 Replace Liners**	**13 hrs**	**0 ehrs**	**Sun 26/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6258**	**NA**	**6**				**24 Hours**		
597				130,2253	598	120-121-CH-029	4082027	JHA and Permit	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	2	CME-FX	SRG BMKR T02 (BMKRx2)	SRG BMKR	Fitter (External)	0%	6220	NA	7			S	24 Hours		
598				597	599SS	120-121-CH-029	4082027	Replace liners	12 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	20	NA	2	CME-BX	SRG BMKR T02 (BMKRx2)	SRG BMKR	Boilermaker (External)	0%	6221	NA	7			S	24 Hours		
599				598SS	131	120-121-CH-029	4082027	Replace liners	12 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	30	NA	1	CME-TX	SRG TA T01 (TAx1)	SRG BMKR	Trade Assistant (Exter	0%	6222	NA	7			S	24 Hours		
600						120-121-CH-032		120-121-CH-032	19 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	0	NA	0					0%	7016	NA	5				24 Hours		
601						**120-121-CH-032**	**4082032**	**CH-032 Replace Liners**	**19 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6257**	**NA**	**6**				**24 Hours**		
604				603	605,6	120-121-CH-032	4082032	Remove, Replace Liners	12 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	2	CME-BX	SRG BMKR T01 (BMKRx2)	SRG BMKR	Boilermaker (External)	0%	6225	NA	7			S	24 Hours		
606				604SS	607SS	120-121-CH-032	4082032	CSEP Required For Entry	0 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	70	NA	1	CME	SRG TA T01 (TAx1)	SRG TA	Concentrator Mechani	0%	6227	NA	7			S	24 Hours		
607				606SS	131	120-121-CH-032	4082032	CSE Spotter Required	6 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	80	NA	1	CME-TX	SRG TA T01 (TAx1)	SRG TA	Trade Assistant (Exter	0%	6228	NA	7			S	24 Hours		
617						120-121-CH-039		120-121-CH-039	20 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	0	NA	0					0%	7012	NA	5				24 Hours		
618						**120-121-CH-039**	**4082141**	**CH-039 Replace Liners**	**20 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**7083**	**NA**	**6**				**24 Hours**		
619				130	621,6	120-121-CH-039	4082141	Review JHA, SWI & Lock On	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	11	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	7913	NA	7			S	24 Hours		
621				620,619	622	120-121-CH-039	4082141	Repair Parent Metal	6 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	1	CME-BX	SRG BMKR T02 (BMKRx2)	SRG BMKR	Boilermaker (External)	0%	7076	NA	7			S	24 Hours		
622				621	624,6	120-121-CH-039	4082141	Remove Liners	4 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	21	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	7077	NA	7			S	24 Hours		
623				622	625,6	120-121-CH-039	4082141	Install New Liners	4 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	7914	NA	7			S	24 Hours		
625				624,623	1042	120-121-CH-039	4082141	Demob and Lock Off	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	40	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	7079	NA	7			S	24 Hours		
626				620SS,619SS	627SS	120-121-CH-039	4082141	CSE Spotter Required	14 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	50	NA	1	CME-TX	SRG TA T03 (TAx1)	SRG TA	Trade Assistant (Exter	0%	7080	NA	7			S	24 Hours		
627				626SS	628SS	120-121-CH-039	4082141	CH-039 Replace Lower Liners	0 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	60	NA	2	CME	SRG Fit T03 (Fitx2)	SRG Fit	Concentrator Mechani	0%	7081	NA	7			S	24 Hours		
628				627SS	131,6	120-121-CH-039	4082141	CH-039 Replace Worn Out Billets	0 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	70	NA	2	CME	SRG Fit T03 (Fitx2)	SRG Fit	Concentrator Mechani	0%	7082	NA	7			S	24 Hours		
658			**132**		**133**	**122-CV**		**122 Conveyors**	**84.25 hrs**	**0 ehrs**	**Fri 24/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**3612**	**NA**	**4**				**24 Hours**		
659						120-121-CV-010		120-121-CV-010	42 hrs	0 ehrs	Fri 24/04/26	Sun 26/04/26	0	NA	0					0%	6678	NA	5				24 Hours		
662						**120-121-CV-010**	**4077513**	**8W Mech OFF Insp Conv 121-CV-010**	**1 hr**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6400**	**NA**	**6**				**24 Hours**		
663				132	133,6	120-121-CV-010	4077513	Inspect Conveyor	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5760	NA	7			S	24 Hours		
664						**120-121-CV-010**	**4077514**	**8W Mech OFF Insp Rollers 121-CV-010**	**3 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6399**	**NA**	**6**				**24 Hours**		
665				132,523	666SS	120-121-CV-010	4077514	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5761	NA	7			S	DS 7x7 06:00		
666				665SS	667SS	120-121-CV-010	4077514	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5762	NA	7			S	DS 7x7 06:00		
667				666SS	133,6	120-121-CV-010	4077514	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5763	NA	7			S	DS 7x7 06:00		
670						**120-121-CV-010**	**4077516**	**8W Mech OFF Insp Skirts 121-CV-010**	**8 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6397**	**NA**	**6**				**24 Hours**		
671				132,528	672	120-121-CV-010	4077516	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5765	NA	7			S	24 Hours		
672				671	133,6	120-121-CV-010	4077516	Inspect Soft Skirts	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5766	NA	7			S	24 Hours		
675						120-121-CV-011		120-121-CV-011	47.5 hrs	0 ehrs	Fri 24/04/26	Sun 26/04/26	0	NA	0					0%	6677	NA	5				24 Hours		
676						**120-121-CV-011**	**4077518**	**8W Mech OFF Insp Conv 121-CV-011**	**1 hr**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6395**	**NA**	**6**				**24 Hours**		
677				132,663	133,7(	120-121-CV-011	4077518	Inspect Conveyor	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5768	NA	7			S	24 Hours		
678						**120-121-CV-011**	**4077519**	**8W Mech OFF Insp Rollers 121-CV-011**	**3 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6394**	**NA**	**6**				**24 Hours**		
679				132,667	680SS	120-121-CV-011	4077519	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5769	NA	7			S	DS 7x7 06:00		
680				679SS	681SS	120-121-CV-011	4077519	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5770	NA	7			S	DS 7x7 06:00		
681				680SS	133,7(	120-121-CV-011	4077519	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5771	NA	7			S	DS 7x7 06:00		
684						**120-121-CV-011**	**4077521**	**8W Mech OFF Insp Skirts 121-CV-011**	**8 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6392**	**NA**	**6**				**24 Hours**		
685				132,672	686	120-121-CV-011	4077521	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5773	NA	7			S	24 Hours		
686				685	133,7(	120-121-CV-011	4077521	Inspect Soft Skirts	2 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5774	NA	7			S	24 Hours		
691						120-121-CV-012		120-121-CV-012	53 hrs	0 ehrs	Fri 24/04/26	Sun 26/04/26	0	NA	0					0%	6676	NA	5				24 Hours		
701						**120-121-CV-012**	**4077523**	**8W Mech OFF Insp Conv 121-CV-012**	**1 hr**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6390**	**NA**	**6**				**24 Hours**		
702				132,677	133,7(	120-121-CV-012	4077523	Inspect Conveyor	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5776	NA	7			S	24 Hours		
703						**120-121-CV-012**	**4077524**	**8W Mech OFF Insp Rollers 121-CV-012**	**3 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6389**	**NA**	**6**				**24 Hours**		
704				132,681	705SS	120-121-CV-012	4077524	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5777	NA	7			S	DS 7x7 06:00		
705				704SS	706SS	120-121-CV-012	4077524	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5778	NA	7			S	DS 7x7 06:00		
706				705SS	133,7(	120-121-CV-012	4077524	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5779	NA	7			S	DS 7x7 06:00		
709						**120-121-CV-012**	**4077526**	**8W Mech OFF Insp Skirts 121-CV-012**	**8 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6387**	**NA**	**6**				**24 Hours**		
710				132,686	711,7(	120-121-CV-012	4077526	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5781	NA	7			S	24 Hours		
711				710	133	120-121-CV-012	4077526	Inspect Soft Skirts	2 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5782	NA	7			S	24 Hours		
714						120-122-CV-013		120-122-CV-013	59.5 hrs	0 ehrs	Fri 24/04/26	Sun 26/04/26	0	NA	0					0%	3617	NA	5				24 Hours		
715						**120-122-CV-013**	**4077537**	**8W Mech OFF Insp Conv 122-CV-013**	**1 hr**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6376**	**NA**	**6**				**24 Hours**		
716				132,702	133,7(	120-122-CV-013	4077537	Inspect Conveyor	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5798	NA	7			S	24 Hours		
719						**120-122-CV-013**	**4077538**	**8W Mech OFF Insp Rollers 122-CV-013**	**15 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**6375**	**NA**	**6**				**24 Hours**		
720				132,706	721SS	120-122-CV-013	4077538	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Sat 25/04/26	Sun 26/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5799	NA	7			S	DS 7x7 06:00		
721				720SS	722SS	120-122-CV-013	4077538	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Sat 25/04/26	Sun 26/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5800	NA	7			S	DS 7x7 06:00		
722				721SS	133,7(	120-122-CV-013	4077538	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Sat 25/04/26	Sun 26/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5801	NA	7			S	DS 7x7 06:00		
725						**120-122-CV-013**	**4077540**	**8W Mech OFF Insp Skirts 122-CV-013**	**8 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6373**	**NA**	**6**				**24 Hours**		
726				132,710	727	120-122-CV-013	4077540	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5803	NA	7			S	24 Hours		
727				726	133,7(	120-122-CV-013	4077540	Inspect Soft Skirts	2 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5804	NA	7			S	24 Hours		
730						**120-122-CV-013**	**4078780**	**CV-013 Replace Bend Pulleys**	**31 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**7492**	**NA**	**6**				**24 Hours**		
731				132	732	120-122-CV-013	4078780	Review JHA, SWI & Lock On	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	7322	NA	7			S	24 Hours		
733				732	734,7(	120-122-CV-013	4078780	Remove Guards	0.5 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	15	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	7324	NA	7			S	24 Hours		
735				734	736	120-122-CV-013	4078780	Detention Belt	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	40	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	7326	NA	7			S	24 Hours		
736				735	737	120-122-CV-013	4078780	Pull Envelope (Slag) at The Bend Pulley	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	50	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	7327	NA	7			S	24 Hours		
737				736	738	120-122-CV-013	4078780	Remove Pulley No.1	3 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	60	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	7328	NA	7			S	24 Hours		
738				737	739	120-122-CV-013	4078780	Install New Bend Pulley	2 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	70	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	7329	NA	7			S	24 Hours		
739				738	740	120-122-CV-013	4078780	Alling Pulley	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	80	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	7330	NA	7			S	24 Hours		
740				739	741	120-122-CV-013	4078780	Remove Pulley No.2	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	90	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	7331	NA	7			S	24 Hours		
741				740	742	120-122-CV-013	4078780	Install New Bend Pul

MTHS2603 SRG ROLLER CREW

ALL WORK

ID	CP/N	Notes	SAP Sic Ind	Predecessors	Successor	LOC	WO	Task Name	Duration	Leveling Delay	Start	Finish	Task	Constrai Date	SAP Capacit	Work Centre	Team	Resource Names	WC Description	% Complete	Unique ID	Constraint Date	Outline Level	Sub Team	Area Owner	Resource Initials	Task Calendar	Resource Group	Task Mode
786				766,132	133,8	120-122-CV-015	4068199	Replace Grease lines, Bends & T/U	8 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	10	NA	1	CME-LT	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician	0%	3920	NA	7			S	24 Hours		
789						120-122-CV-018		120-122-CV-018	60 hrs	0 ehrs	Fri 24/04/26	Mon 27/04/26	0	NA	0					0%	3620	NA	5				24 Hours		
792						**120-122-CV-018**	**4077552**	**8W Mech OFF Insp Conv 122-CV-018**	**1 hr**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6361**	**NA**	**6**				**24 Hours**		
793				132,772	133,8	120-122-CV-018	4077552	Inspect Conveyor	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5822	NA	7			S	24 Hours		
794						**120-122-CV-018**	**4077553**	**8W Mech OFF Insp Rollers 122-CV-018**	**3 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**4**					**0%**	**6360**	**NA**	**7**				**24 Hours**		
795				132,776	796SS	120-122-CV-018	4077553	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5823	NA	7			S	DS 7x7 06:00		
796				795SS	797SS	120-122-CV-018	4077553	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5824	NA	7			S	DS 7x7 06:00		
797				796SS	133,8	120-122-CV-018	4077553	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5825	NA	7			S	DS 7x7 06:00		
798						**120-122-CV-018**	**4077554**	**8W Mech OFF Insp Belt 122-CV-018**	**50.25 hrs**	**0 ehrs**	**Fri 24/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6359**	**NA**	**6**				**24 Hours**		
800						**120-122-CV-018**	**4074310**	**Replace Soft skirts**	**2 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**6575**	**NA**	**7**				**24 Hours**		
801				132,781	803	120-122-CV-018	4074310	JHA and Permit	2 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	5	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5494	NA	8			S	24 Hours		
802						**120-122-CV-018**	**4077555**	**8W Mech OFF Insp Skirts 122-CV-018**	**8 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**6358**	**NA**	**7**				**24 Hours**		
803				801	804	120-122-CV-018	4077555	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5827	NA	8			S	24 Hours		
804				803	806	120-122-CV-018	4077555	Inspect Soft Skirts	2 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5828	NA	8			S	24 Hours		
805					**821**	**120-122-CV-018**	**4074310**	**Replace Soft skirts**	**2 hrs**	**0 ehrs**	**Sun 26/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**9166**	**NA**	**7**				**24 Hours**		
806				804	133	120-122-CV-018	4074310	Soft skirts require replacement	2 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5495	NA	8			S	24 Hours		
809						120-122-CV-019		120-122-CV-019	63.5 hrs	0 ehrs	Fri 24/04/26	Mon 27/04/26	0	NA	0					0%	3621	NA	5				24 Hours		
812						**120-122-CV-019**	**4077557**	**8W Mech OFF Insp Conv 122-CV-019**	**1 hr**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6356**	**NA**	**6**				**24 Hours**		
813				132,793	133,8	120-122-CV-019	4077557	Inspect Conveyor	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5830	NA	7			S	24 Hours		
814						**120-122-CV-019**	**4077558**	**8W Mech OFF Insp Rollers 122-CV-019**	**15 hrs**	**0 ehrs**	**Sun 26/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6355**	**NA**	**6**				**24 Hours**		
815				132,797	816SS	120-122-CV-019	4077558	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5831	NA	7			S	DS 7x7 06:00		
816				815SS	817SS	120-122-CV-019	4077558	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5832	NA	7			S	DS 7x7 06:00		
817				816SS	133,8	120-122-CV-019	4077558	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5833	NA	7			S	DS 7x7 06:00		
820						**120-122-CV-019**	**4077560**	**8W Mech OFF Insp Skirts 122-CV-019**	**8 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6353**	**NA**	**6**				**24 Hours**		
821				132,805	822	120-122-CV-019	4077560	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5835	NA	7			S	24 Hours		
822				821	133,8	120-122-CV-019	4077560	Inspect Soft Skirts	2 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5836	NA	7			S	24 Hours		
825						**120-122-CV-019-D**	**4077862**	**CV-019 C/O Gearbox Oil**	**5 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**4762**	**NA**	**6**				**24 Hours**		
826				786,132	827	120-122-CV-019-D	4077862	JHA and Permit	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	5	NA	0	CME-LT	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician	0%	9056	NA	7			S	None		
827				826	133,11	120-122-CV-019-D	4077862	C/O Gearbox Oil	4 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	1	CME-LT	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician	0%	4544	NA	7			S	24 Hours		
828						120-122-CV-020		120-122-CV-020	70.25 hrs	0 ehrs	Fri 24/04/26	Mon 27/04/26	0	NA	0					0%	3622	NA	5				24 Hours		
831						**120-122-CV-020**	**4077562**	**8W Mech OFF Insp Conv 122-CV-020**	**1 hr**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6351**	**NA**	**6**				**24 Hours**		
832				132,813	133,8	120-122-CV-020	4077562	Inspect Conveyor	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5838	NA	7			S	24 Hours		
833						**120-122-CV-020**	**4077563**	**8W Mech OFF Insp Rollers 122-CV-020**	**3 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6350**	**NA**	**6**				**24 Hours**		
834				132,817	835SS	120-122-CV-020	4077563	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5839	NA	7			S	DS 7x7 06:00		
835				834SS	836SS	120-122-CV-020	4077563	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5840	NA	7			S	DS 7x7 06:00		
836				835SS	133,8	120-122-CV-020	4077563	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5841	NA	7			S	DS 7x7 06:00		
839						**120-122-CV-020**	**4077565**	**8W Mech OFF Insp Skirts 122-CV-020**	**8 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6348**	**NA**	**6**				**24 Hours**		
840				132,822	841,8	120-122-CV-020	4077565	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5843	NA	7			S	24 Hours		
841				840	133	120-122-CV-020	4077565	Inspect Soft Skirts	2 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5844	NA	7			S	24 Hours		
844						120-122-CV-021		120-122-CV-021	84.25 hrs	0 ehrs	Fri 24/04/26	Mon 27/04/26	0	NA	0					0%	3623	NA	5				24 Hours		
861						**120-122-CV-021**	**4077567**	**8W Mech OFF Insp Conv 122-CV-021**	**1 hr**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6346**	**NA**	**6**				**24 Hours**		
862				132,832	133,1	120-122-CV-021	4077567	Inspect Conveyor	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5846	NA	7			S	24 Hours		
863						**120-122-CV-021**	**4077568**	**8W Mech OFF Insp Rollers 122-CV-021**	**3 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6345**	**NA**	**6**				**24 Hours**		
864				132,836	865SS	120-122-CV-021	4077568	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5847	NA	7			S	DS 7x7 06:00		
865				864SS	866SS	120-122-CV-021	4077568	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5848	NA	7			S	DS 7x7 06:00		
866				865SS	133,8	120-122-CV-021	4077568	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5849	NA	7			S	DS 7x7 06:00		
867						**120-122-CV-021**	**4077570**	**8W Mech OFF Insp Skirts 122-CV-021**	**8 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6343**	**NA**	**6**				**24 Hours**		
868				132,840	869	120-122-CV-021	4077570	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5851	NA	7			S	24 Hours		
869				868	133	120-122-CV-021	4077570	Inspect Soft Skirts	2 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5852	NA	7			S	24 Hours		
876						**120-122-CV-021**	**4068113**	**CV-021 Soft Skirts Need Lowering**	**4 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6622**	**NA**	**6**				**24 Hours**		
877				132	878SS	120-122-CV-021	4068113	Re Adjust Soft Skirts CV-021	4 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	3	CME-FT	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5369	NA	7			S	24 Hours		
879						**120-122-CV-021**	**4083897**	**BI - REPLACE IMPACT ROLLERS**	**4 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**7478**	**NA**	**6**				**24 Hours**		
880				132,866	881	120-122-CV-021	4083897	JHA and Permit	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	5	NA	4	CME-FX	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Fitter (External)	0%	7441	NA	7			S	DS 7x7 06:00		
881				880	133,1	120-122-CV-021	4083897	CV-021 Replace Impact Rollers	3 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	4	CME-FX	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Fitter (External)	0%	7442	NA	7			S	DS 7x7 06:00		
887				**132**	**133**	**122-BW**		**Weightometers**	**83 hrs**	**0 ehrs**	**Fri 24/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**3613**	**NA**	**4**				**24 Hours**		
900						120-122-BW-007		120-122-BW-007	71 hrs	0 ehrs	Fri 24/04/26	Mon 27/04/26	0	NA	0					0%	9150	NA	5				24 Hours		
903						**120-122-BW-007**	**4076131**	**BW-007 Replace Weightometer Roller**	**4 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**4796**	**NA**	**6**				**24 Hours**		
905				904SS	133,9	120-122-BW-007	4076131	BW-007 Replace Weightometer Roller	4 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	1	CME-TX	SRG TA T02 (TAx1)	SRG TA	Trade Assistant (Exten	0%	6734	NA	7			S	DS 7x7 06:00		
911						120-122-BW-009		120-122-BW-009	73 hrs	0 ehrs	Fri 24/04/26	Mon 27/04/26	0	NA	0					0%	9178	NA	5				24 Hours		
914						**120-122-BW-009**	**4076210**	**BW-009 Replace Weightometer Roller**	**4 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6960**	**NA**	**6**				**24 Hours**		
916				915SS	133,9	120-122-BW-009	4076210	BW-009 Replace Weightometer Roller	4 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	1	CME-TX	SRG TA T02 (TAx1)	SRG TA	Trade Assistant (Exten	0%	6735	NA	7			S	DS 7x7 06:00		
924				**132**	**133**	**122-CY**		**Cyclones**	**96 hrs**	**0 ehrs**	**Fri 24/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**3631**	**NA**	**4**				**24 Hours**		
928						120-122-CY-005		120-122-CY-005	85.5 hrs	0 ehrs	Fri 24/04/26	Mon 27/04/26	0	NA	0					0%	6690	NA	5				24 Hours		
931						**120-122-CY-005**	**4075585**	**12W Mech OFF Repl Cyclone Pri DMS (**	**12 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**4805**	**NA**	**6**				**24 Hours**		
932				132	133,9	120-122-CY-005	4075585	Repl Mech Cyclone OFF	12 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	2	CME-FX	SRG Fit T09 (Fitx2)	SRG Fit	Fitter (External)	0%	4461	NA	7			S	24 Hours		
933						120-122-CY-006		120-122-CY-006	24 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	0	NA	0					0%	6689	NA	5				24 Hours		
936						**120-122-CY-006**	**4075586**	**12W Mech OFF Repl Cyclone Pri DMS (**	**12 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**4804**	**NA**	**6**				**24 Hours**		
937				132,932	942,1	120-122-CY-006	4075586	Repl Mech Cyclone OFF	12 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	10	W...	2	CME-FX	SRG Fit T09 (Fitx2)	SRG Fit	Fitter (External)	0%	4462	Wed 22/04/26	7			S	24 Hours		
938						120-122-CY-007		120-122-CY-007	35 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	0	NA	0					0%	6688	NA	5				24 Hours		
941						**120-122-CY-007**	**4075587**	**12W Mech OFF Repl Cyclone Pri DMS (**	**12 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**4803**	**NA**	**6**				**24 Hours**		
942				937,132	947,1	120-122-CY-007	4075587	Repl Mech Cyclone OFF	12 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	2	CME-FX	SRG Fit T09 (Fitx2)	SRG Fit	Fitter (External)	0%	4463	NA	7			S	24 Hours		
943						120-122-CY-008		120-122-CY-008	46 hrs	0 ehrs	Fri 24/04/26	Sun 26/04/26	0	NA	0					0%	6687	NA	5				24 Hours		
946						**120-122-CY-008**	**4075588**	**12W Mech OFF Repl Cyclone Pri DMS (**	**12 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**4802**	**NA**	**6**				**24 Hours**		
947				942,132	948SS	120-122-CY-008	4075588	Repl Mech Cyclone OFF	12 hrs	0 ehrs	Sat 25/04/26	Sun 26/04/26	10	NA	2	CME-FX	SRG Fit T09 (Fitx2)	SRG Fit	Fitter (External)	0%	4464	NA	7			S	24 Hours		
949						120-122-CY-013		120-122-CY-013	57 hrs	0 ehrs	Fri 24/04/26	Sun 26/04/26	0	NA	0					0%	6686	NA	5				24 Hours		
952						**120-122-CY-013**	**4075589**	**12W Mech OFF Repl Cyclone Sec DMS**	**12 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**4801**	**NA**	**6**				**24 Hours**		
953				132,947	958,1	120-122-CY-013	4075589	Repl Mech Cyclone OFF	12 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	2	CME-FX	SRG Fit T09 (Fitx2)	SRG Fit	Fitter (External)	0%	4466	NA	7			S	24 Hours		
954						**120-122-CY-014**		**120-122-CY-014**	**68 hrs**	**0 ehrs**	**Fri 24/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6685**	**NA**	**5**				**24 Hours**		
957						**120-122-CY-014**	**4075590**	**12W Mech OFF Repl Cyclone Sec DMS**	**12 hrs**	**0 ehrs**	**Sun 26/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**4800**	**NA**	**6**				**24 Hours**		
958				953,132	963,1	120-122-CY-014	4075590	Repl Mech Cyclone OFF	12 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	10	NA	2	CME-FX	SRG Fit T09 (Fitx2)	SRG Fit	Fitter (External)	0%	4467	NA	7			S	24 Hours		
959						**120-122-CY-015**		**120-122-CY-015**	**79 hrs**	**0 ehrs**	**Fri 24/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6692**	**NA**	**5**				**24 Hours**		
962						**120-122-CY-015**	**4075591**	**12W Mech OFF Repl Cyclone Sec DMS**	**12 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**4799**	**NA**	**6**				**24 Hours**		
963				958,132	966,1	120-122-CY-015	4075591	Repl Mech Cyclone OFF	12 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	2	CME-FX	SRG Fit T09 (Fitx2)	SRG Fit	Fitter (External)	0%	4468	NA	7			S	24 Hours		
964						**120-122-CY-016**		**120-122-CY-016**	**90 hrs**	**0 ehrs**	**Fri 24/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**6684**	**NA**	**5**				**24 Hours**		
965						**120-122-CY-016**	**4075592**	**12W Mech OFF Repl Cyclone Sec DMS**	**12 hrs**	**0 ehrs**	**Mon 27/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**4798**	**NA**	**6**				**24 Hours**		
966				963,132	133	120-122-CY-016	4075592	Repl Mech Cyclone OFF	12 hrs	0 ehrs	Mon 27/04/26	Tue 28/04/26	10	NA	2	CME-FX	SRG Fit T09 (Fitx2)	SRG Fit	Fitter (External)	0%	4469	NA	7			S	24 Hours		
969				**132**	**133**	**122-HP**		**Hoppers**	**56.5 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**3632**	**NA**	**4**				**24 Hours**		
1040						120-122-HP-050		120-122-HP-050	36 hrs	0 ehrs	Sat 25/04/26	Sun 26/04/26	0	NA	0					0%	9170	NA	5				24 Hours		
1041						**120-122-HP-050**	**4078341**	**HP-050 fines cyclone overflow feed box**	**36 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**8251**	**NA**	**6**				**24 Hours**		
1042				132,625	1043	120-122-HP-050	4078341	Review JHA, SWI & Lock On	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	5930	NA	7			S	24 Hours		
1043				1042	1044	120-122-HP-050	4078341	Setup Rigging Equipment	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	30	NA	3	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	5931	NA	7			S	24 Hours		
1044				1043	1045	120-122-HP-050	4078341	Install Splash Guards	24 hrs	0 ehrs	Sat 25/04/26	Sun 26/04/26	40	NA	3	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	5932	NA	7			S	24 Hours		
1045				1044	1046	120-122-HP-050	4078341	Rubber Line Hopper Bend Pipe	4 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	50	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	5933	NA	7			S	24 Hours		
1046				1045	1047	120-122-HP-050	4078341	Remove Rigging Equipment	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	60	NA	3	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	5934	NA	7			S	24 Hours		
1047				1046	1048	120-122-HP-050	4078341	Demob and Lock Off	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	70	NA	3	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	5935	NA	7			S	24 Hours		
1049				**134**	**135**	**122-PP**		**Pumps**	**89 hrs?**	**0 ehrs**	**Fri 24/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**3634**	**NA**	**4**				**24 Hours**		
1053						120-122-PP-022		120-122-PP-022	10 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	0	NA	0					0%	5138	NA	5				24 Hours		
1054						**120-122-PP-022**	**4070776**	**PP-022 Replace Valve Seal Kit**	**10 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**4949**	**NA**	**6**				**24 Hours**		
1055				134	1056,	120-122-PP-022	4070776	Review JHA, SWI & Lock On	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	2	CME-FX	SRG Fit T03 (Fitx2)	SRG Fit	Fitter (External)	0%	4109	NA	7			S	24 Hours		
1056				1055	1057	120-122-PP-022	4070776	Remove Valve	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	2	CME-FX	SRG Fit T03 (Fitx2)	SRG Fit	Fitter (External)	0%	4110	NA	7			S	24 Hours		
1057				1056	1058	120-122-PP-022	4070776	Install new Seal Kit	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	40	NA	2	CME-FX	SRG Fit T03 (Fitx2)	SRG Fit	Fitter (External)	0%	4111	NA	7			S	24 Hours		
1058				1057	1059	120-122-PP-022	4070776	Install Valve	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	50	NA	2	CME-FX	SRG Fit T03 (Fitx2)	SRG Fit	Fitter (External)	0%	4112	NA	7			S	24 Hours		
1059				1058	135	120-122-PP-022	4070776	Demob & Lock Off	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	60	NA	2	CME-FX	SRG Fit T03 (Fitx2)	SRG Fit	Fitter (External)	0%	4113	NA	7			S	24 Hours		
1062						120-122-PP-023		120-122-PP-023	10 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	0	NA	0					0%	5137	NA	5				24 Hours		
1063						**120-122-PP-023**	**4070775**	**PP-023 Replace Valve Seal Kit**	**10 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26

MTHS2603 SRG ROLLER CREW

ALL WORK

ID	CP/N	Notes	SAP Sic Ind	Predecessors	Successor	FLOC	WO	Task Name	Duration	Leveling Delay	Start	Finish	Task	Constrai Date	SAP Capacit	Work Centre	Team	Resource Names	WC Description	% Complete	Unique ID	Constraint Date	Outline Level	Sub Team	Area Owner	Resource Initials	Task Calendar	Resource Group	Task Mode
1104				1103SS	1107,	120-122-PP-036	4071395	Cov Mech Fitter - Task SME	4 hrs	0 ehrs	Sat 25/04/26	Sun 26/04/26	20	NA	2	CME-FT	SRG Fit T03 (Fitx2)	SRG Fit	Concentrator Fitter	0%	4177	NA	7			S	24 Hours		
1105						120-122-PP-037		120-122-PP-037	17 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	0	NA	0					0%	5142	NA	5				24 Hours		
1106						**120-122-PP-037**	**4067747**	**24W Mech OFF C/O Pump PP037**	**9 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**5062**	**NA**	**6**				**24 Hours**		
1107				1104,134	1108S	120-122-PP-037	4067747	Overhaul Wet End Mech OFF	8 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	2	CME-FT	SRG Fit T03 (Fitx2)	SRG Fit	Concentrator Fitter	0%	3917	NA	7			S	24 Hours		
1118						120-122-PP-038		120-122-PP-038	16 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	0	NA	0					0%	5141	NA	5				24 Hours		
1119						**120-122-PP-038**	**4055066**	**PP-038 Replace Scuttle Valve**	**16 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**5096**	**NA**	**6**				**24 Hours**		
1121				1120	135	120-122-PP-038	4055066	Replace Scuttle Valve XV-3193	6 hrs	7 ehrs	Fri 24/04/26	Sat 25/04/26	20	NA	2	CME-FT	SRG Fit T01 (Fitx2)	SRG Fit	Concentrator Fitter	0%	3786	NA	7			S	24 Hours		
1124						120-122-PP-039		120-122-PP-039	75.5 hrs	0 ehrs	Fri 24/04/26	Mon 27/04/26	0	NA	0					0%	5143	NA	5				24 Hours		
1125						**120-122-PP-039**	**4071744**	**PP-039 Replace Valve Seal Kit**	**7 hrs**	**0 ehrs**	**Sun 26/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**4865**	**NA**	**6**				**24 Hours**		
1126				1117,134	1127	120-122-PP-039	4071744	Review JHA, SWI & Lock On	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	20	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	4272	NA	7			S	24 Hours		
1127				1126	1128	120-122-PP-039	4071744	Remove Valve	2 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	30	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	4273	NA	7			S	24 Hours		
1128				1127	1129	120-122-PP-039	4071744	Install new Seal Kit	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	40	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	4274	NA	7			S	24 Hours		
1129				1128	1130	120-122-PP-039	4071744	Replace Valve	2 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	50	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	4275	NA	7			S	24 Hours		
1130				1129	1132,	120-122-PP-039	4071744	Demob & Lock Off	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	60	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	4276	NA	7			S	24 Hours		
1131						**120-122-PP-039**	**4075263**	**48W Mech OFF Repl Pump PP039**	**14 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6485**	**NA**	**6**				**24 Hours**		
1132				1130,134	1133	120-122-PP-039	4075263	JHA and Permit	4 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	4457	NA	7			S	24 Hours		
1133				1132	1134	120-122-PP-039	4075263	Remove suction and discharge spool	3 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	30	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	5599	NA	7			S	24 Hours		
1134				1133	1135S	120-122-PP-039	4075263	Replace Pump	6 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	40	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	5600	NA	7			S	24 Hours		
1136				1135	1137,	120-122-PP-039	4075263	Replace suction and discharge spool	4 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	60	NA	2	CME-FX	SRG Fit T02 (Fitx2)	SRG Fit	Fitter (External)	0%	5602	NA	7			S	24 Hours		
1143						120-122-PP-041		120-122-PP-041	0 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	0	NA	0					0%	5145	NA	5				24 Hours		
1144						~~120-122-PP-041~~	~~4075594~~	~~12W Mech OFF Repl Pump 122-PP-041~~	~~14 hrs~~	~~0 ehrs~~	~~Sun 26/04/26~~	~~Mon 27/04/26~~	~~0~~	~~NA~~	~~0~~					~~0%~~	~~6475~~	~~NA~~	~~6~~				~~24 Hours~~		
1145				~~1134,1107~~	~~1146~~	~~120-122-PP-041~~	~~4075594~~	~~JHA and Permit~~	~~4 hrs~~	~~0 ehrs~~	~~Sun 26/04/26~~	~~Sun 26/04/26~~	~~10~~	~~NA~~	~~2~~	~~CME-FX~~	~~SRG Fit T03 (Fitx2)~~	~~SRG Fit~~	~~Fitter (External)~~	~~0%~~	~~5615~~	~~NA~~	~~7~~			~~S~~	~~24 Hours~~		
1146				~~1145~~	~~1147~~	~~120-122-PP-041~~	~~4075594~~	~~Remove suction and discharge spool~~	~~3 hrs~~	~~0 ehrs~~	~~Sun 26/04/26~~	~~Sun 26/04/26~~	~~30~~	~~NA~~	~~2~~	~~CME-FX~~	~~SRG Fit T03 (Fitx2)~~	~~SRG Fit~~	~~Fitter (External)~~	~~0%~~	~~5616~~	~~NA~~	~~7~~			~~S~~	~~24 Hours~~		
1147				~~1146~~	~~1148S~~	~~120-122-PP-041~~	~~4075594~~	~~Replace Pump~~	~~6 hrs~~	~~0 ehrs~~	~~Sun 26/04/26~~	~~Sun 26/04/26~~	~~40~~	~~NA~~	~~2~~	~~CME-FX~~	~~SRG Fit T03 (Fitx2)~~	~~SRG Fit~~	~~Fitter (External)~~	~~0%~~	~~5617~~	~~NA~~	~~7~~			~~S~~	~~24 Hours~~		
1149				~~1148~~	~~1150~~	~~120-122-PP-041~~	~~4075594~~	~~Replace suction and discharge spool~~	~~4 hrs~~	~~0 ehrs~~	~~Sun 26/04/26~~	~~Sun 26/04/26~~	~~60~~	~~NA~~	~~2~~	~~CME-FX~~	~~SRG Fit T03 (Fitx2)~~	~~SRG Fit~~	~~Fitter (External)~~	~~0%~~	~~5618~~	~~NA~~	~~7~~			~~S~~	~~24 Hours~~		
1151						120-122-PP-042		120-122-PP-042	14 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	0	NA	0					0%	5146	NA	5				24 Hours		
1152						**120-122-PP-042**	**4075595**	**12W Mech OFF Repl Pump 122-PP-042**	**14 hrs**	**0 ehrs**	**Sun 26/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6963**	**NA**	**6**				**24 Hours**		
1153				1150,134	1154	120-122-PP-042	4075595	JHA and Permit	4 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	2	CME-FX	SRG Fit T03 (Fitx2)	SRG Fit	Fitter (External)	0%	6722	NA	7			S	24 Hours		
1154				1153	1155S	120-122-PP-042	4075595	Remove suction and discharge spool	3 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	30	NA	2	CME-FX	SRG Fit T03 (Fitx2)	SRG Fit	Fitter (External)	0%	6723	NA	7			S	24 Hours		
1155				1154SS		120-122-PP-042	4075595	Replace Pump	6 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	40	NA	2	CME-FX	SRG Fit T03 (Fitx2)	SRG Fit	Fitter (External)	0%	6724	NA	7			S	24 Hours		
1157				1156	1158,	120-122-PP-042	4075595	Replace suction and discharge spool	4 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	60	NA	2	CME-FX	SRG Fit T03 (Fitx2)	SRG Fit	Fitter (External)	0%	6726	NA	7			S	24 Hours		
1159						120-122-PP-043		120-122-PP-043	14 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	0	NA	0					0%	5147	NA	5				24 Hours		
1160						**120-122-PP-043**	**4075596**	**12W Mech OFF Repl Pump 122-PP-043**	**14 hrs**	**0 ehrs**	**Sun 26/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6962**	**NA**	**6**				**24 Hours**		
1161				1134,1157	1162	120-122-PP-043	4075596	JHA and Permit	4 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	10	NA	2	CME-FX	SRG Fit T03 (Fitx2)	SRG Fit	Fitter (External)	0%	6728	NA	7			S	24 Hours		
1162				1161	1163S	120-122-PP-043	4075596	Remove suction and discharge spool	3 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	30	NA	2	CME-FX	SRG Fit T03 (Fitx2)	SRG Fit	Fitter (External)	0%	6729	NA	7			S	24 Hours		
1163				1162SS		120-122-PP-043	4075596	Replace Pump	6 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	40	NA	2	CME-FX	SRG Fit T03 (Fitx2)	SRG Fit	Fitter (External)	0%	6730	NA	7			S	24 Hours		
1165				1164	1166	120-122-PP-043	4075596	Replace suction and discharge spool	4 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	60	NA	2	CME-FX	SRG Fit T03 (Fitx2)	SRG Fit	Fitter (External)	0%	6732	NA	7			S	24 Hours		
1167						120-122-PP-044		120-122-PP-044	23.5 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	0	NA	0					0%	5148	NA	5				24 Hours		
1168						**120-122-PP-044**	**4075282**	**PP-044 Replace Valve**	**5.5 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**4808**	**NA**	**6**				**24 Hours**		
1169				1134	1170	120-122-PP-044	4075282	JHA and Permit	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	5	NA	2	CME-FT	SRG Fit T06 (Fitx2)	SRG Fit	Concentrator Fitter	0%	6721	NA	7			S	24 Hours		
1170				1169	135,1	120-122-PP-044	4075282	Replace Inner Sleeve in valve	4.5 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	2	CME-FT	SRG Fit T06 (Fitx2)	SRG Fit	Concentrator Fitter	0%	4458	NA	7			S	24 Hours		
1171						**120-122-PP-044**	**4075597**	**12W Mech OFF Repl Pump 122-PP-044**	**18 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**7503**	**NA**	**6**				**24 Hours**		
1172				1134,1170	1173	120-122-PP-044	4075597	JHA and Permit	4 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	2	CME-FX	SRG Fit T06 (Fitx2)	SRG Fit	Fitter (External)	0%	7238	NA	7			S	24 Hours		
1173				1172	1174	120-122-PP-044	4075597	Remove suction and discharge spool	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	2	CME-FX	SRG Fit T06 (Fitx2)	SRG Fit	Fitter (External)	0%	7239	NA	7			S	24 Hours		
1174				1173	1175F	120-122-PP-044	4075597	Replace Pump	6 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	40	NA	2	CME-FX	SRG Fit T06 (Fitx2)	SRG Fit	Fitter (External)	0%	7240	NA	7			S	24 Hours		
1176				1175	1177,	120-122-PP-044	4075597	Replace suction and discharge spool	4 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	60	NA	2	CME-FX	SRG Fit T06 (Fitx2)	SRG Fit	Fitter (External)	0%	7242	NA	7			S	24 Hours		
1181						120-122-PP-049		120-122-PP-049	14 hrs	0 ehrs	Sat 25/04/26	Sun 26/04/26	0	NA	0					0%	5149	NA	5				24 Hours		
1182						**120-122-PP-049**	**4072027**	**12W Mech OFF Repl Pump PP049**	**14 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**6595**	**NA**	**6**				**24 Hours**		
1183				1134,746	1184	120-122-PP-049	4072027	JHA and Permit	4 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	4278	NA	7			S	24 Hours		
1184				1183	1185	120-122-PP-049	4072027	Remove suction and discharge spool	3 hrs	0 ehrs	Sat 25/04/26	Sun 26/04/26	30	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	5423	NA	7			S	24 Hours		
1185				1184	1186S	120-122-PP-049	4072027	Replace Pump	6 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	40	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	5424	NA	7			S	24 Hours		
1187				1186	1188,	120-122-PP-049	4072027	Replace suction and discharge spool	4 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	60	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	5426	NA	7			S	24 Hours		
1189						120-122-PP-050		120-122-PP-050	64 hrs?	0 ehrs	Fri 24/04/26	Mon 27/04/26	0	NA	0					0%	5150	NA	5				24 Hours		
1190						**120-122-PP-050**	**4071400**	**12W Mech OFF Repl Pump PP050**	**18 hrs**	**0 ehrs**	**Sun 26/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6601**	**NA**	**6**				**24 Hours**		
1191				1187,134	1193,	120-122-PP-050	4071400	JHA and Permit	4 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	2	CME-FX	SRG Fit T06 (Fitx2)	SRG Fit	Fitter (External)	0%	7228	NA	7			S	24 Hours		
1192				1191	1193	120-122-PP-050	4071400	Remove suction and discharge spool	3 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	30	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	5405	NA	7			S	24 Hours		
1193				1192,1191	1194F	120-122-PP-050	4071400	Replace Pump	6 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	40	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	5406	NA	7			S	24 Hours		
1195				1194	1196,	120-122-PP-050	4071400	Replace suction and discharge spool	4 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	60	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	5408	NA	7			S	24 Hours		
1198						120-122-PP-051		120-122-PP-051	19 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	0	NA	0					0%	5151	NA	5				24 Hours		
1199						**120-122-PP-051**	**4071401**	**12W Mech OFF Repl Pump PP051**	**14 hrs**	**0 ehrs**	**Sun 26/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6600**	**NA**	**6**				**24 Hours**		
1200				1195,134	1201	120-122-PP-051	4071401	JHA and Permit	4 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	10	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	6719	NA	7			S	24 Hours		
1201				1200	1202	120-122-PP-051	4071401	Remove suction and discharge spool	3 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	30	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	5410	NA	7			S	24 Hours		
1202				1201	1203S	120-122-PP-051	4071401	Replace Pump	6 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	40	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	5411	NA	7			S	24 Hours		
1204				1203	1205	120-122-PP-051	4071401	Replace suction and discharge spool	4 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	60	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	5413	NA	7			S	24 Hours		
1206						**120-122-PP-051**	**4078466**	**XV-3350 suction valve need replacing**	**5 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6305**	**NA**	**6**				**24 Hours**		
1207				1134,1205	135,1	120-122-PP-051	4078466	Replace XV-3350 suction valve	5 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	2	CME-FT	SRG Fit T04 (Fitx2)	SRG Fit	Concentrator Fitter	0%	5945	NA	7			S	24 Hours		
1211						120-122-PP-252		120-122-PP-252	73 hrs	0 ehrs	Sat 25/04/26	Tue 28/04/26	0	NA	0					0%	5152	NA	5				24 Hours		
1212						**120-122-PP-252**	**4070778**	**PP-252 Replace Valve Seal Kit**	**7 hrs**	**0 ehrs**	**Mon 27/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**4947**	**NA**	**6**				**24 Hours**		
1213				1134,1207	1214	120-122-PP-252	4070778	Review JHA, SWI & Lock On	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	70	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	4124	NA	7			S	24 Hours		
1214				1213	1215	120-122-PP-252	4070778	Remove Valve	2 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	80	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	4125	NA	7			S	24 Hours		
1215				1214	1216	120-122-PP-252	4070778	Install new Seal Kit	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	90	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	4126	NA	7			S	24 Hours		
1216				1215	1217,1	120-122-PP-252	4070778	Replace Valve	2 hrs	0 ehrs	Mon 27/04/26	Tue 28/04/26	100	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	4127	NA	7			S	24 Hours		
1217				1216	135	120-122-PP-252	4070778	Demob & Lock Off	1 hr	0 ehrs	Tue 28/04/26	Tue 28/04/26	110	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4128	NA	7			S	24 Hours		
1220						120-122-PP-253		120-122-PP-253	18 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	0	NA	0					0%	5153	NA	5				24 Hours		
1221						**120-122-PP-253**	**4070824**	**PP-253 Replace Valve Seal Kit**	**7 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**4945**	**NA**	**6**				**24 Hours**		
1222				1134	1223	120-122-PP-253	4070824	Review JHA, SWI & Lock On	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4136	NA	7			S	24 Hours		
1223				1222	1224	120-122-PP-253	4070824	Remove Valve	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4137	NA	7			S	24 Hours		
1224				1223	1225	120-122-PP-253	4070824	Install new Seal Kit	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	40	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4138	NA	7			S	24 Hours		
1225				1224	1226	120-122-PP-253	4070824	Replace Valve	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	50	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4139	NA	7			S	24 Hours		
1226				1225	135,1	120-122-PP-253	4070824	Demob & Lock Off	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	60	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4140	NA	7			S	24 Hours		
1229						120-122-PP-254		120-122-PP-254	12.5 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	0	NA	0					0%	5154	NA	5				24 Hours		
1230						**120-122-PP-254**	**4070823**	**PP-254 Replace Valve Seal Kit**	**12 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**4946**	**NA**	**6**				**24 Hours**		
1231				1134,1226	1232	120-122-PP-254	4070823	Review JHA, SWI & Lock On	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4130	NA	7			S	24 Hours		
1232				1231	1233	120-122-PP-254	4070823	Remove Valve	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4131	NA	7			S	24 Hours		
1233				1232	1234	120-122-PP-254	4070823	Install new Seal Kit	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	40	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4132	NA	7			S	24 Hours		
1234				1233	1235	120-122-PP-254	4070823	Replace Valve	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	50	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4133	NA	7			S	24 Hours		
1235				1234	135,1	120-122-PP-254	4070823	Demob & Lock Off	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	60	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4134	NA	7			S	24 Hours		
1238						**120-122-PP-254**	**4083066**	**PP-254 Replace Drain Valve**	**4.5 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6950**	**NA**	**6**				**24 Hours**		
1239				1134,1235	1240	120-122-PP-254	4083066	Review JHA, SWI & Lock On	1 hr	0 ehrs	Fri 24/04/26	Sat 25/04/26	10	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	6813	NA	7			S	24 Hours		
1240				1239	1241	120-122-PP-254	4083066	Remove Drain Pipe	0.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	6814	NA	7			S	24 Hours		
1241				1240	1242	120-122-PP-254	4083066	Remove Valve	0.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	30	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	6815	NA	7			S	24 Hours		
1242				1241	1243	120-122-PP-254	4083066	Install New Vale	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	40	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	6816	NA	7			S	24 Hours		
1243				1242	1244	120-122-PP-254	4083066	Install Drain Pipe	0.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	50	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	6817	NA	7			S	24 Hours		
1244				1243	1247,	120-122-PP-254	4083066	Demob and Lock Off	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	60	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	6818	NA	7			S	24 Hours		
1245						120-122-PP-255		120-122-PP-255	15 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	0	NA	0					0%	5155	NA	5				24 Hours		
1246						**120-122-PP-255**	**4070777**	**PP-255 Replace Valve Seal Kit**	**10 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**4948**	**NA**	**6**				**24 Hours**		
1247				1244,134	1248	120-122-PP-255	4070777	Review JHA, SWI & Lock On	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4117	NA	7			S	24 Hours		
1248				1247	1249,	120-122-PP-255	4070777	Remove Valve	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	30	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4118	NA	7			S	24 Hours		
1249				1248	1250	120-122-PP-255	4070777	Install new Seal Kit	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	40	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4119	NA	7			S	24 Hours		
1250				1249	1251	120-122-PP-255	4070777	Install Valve	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	50	NA	2	CME-FX	SRG Fit T10 (Fitx2)	SRG Fit	Fitter (External)	0%	4120	NA	7			S	24 Hours		
1251				1250	135	120-122-PP-255	4070777	Demob & Lock Off	1

MTHS2603 SRG ROLLER CREW

ID	CP/N	Notes	SAP Sic Ind	Predecessors	Successor	FLOC	WO	Task Name	Duration	Leveling Delay	Start	Finish	Task	Constrai Date	SAP Capacit	Work Centre	Team	Resource Names	WC Description	% Complete	Unique ID	Constraint Date	Outline Level	Sub Team	Area Owner	Resource Initials	Task Calendar	Resource Group	Task Mode
1484						**120-122-SC-016**	**4077595**	**8W Mech OFF Insp Spool Insert 122-SC**	**2.5 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6318**	**NA**	**6**				**24 Hours**		
1485				134,1452	1486	120-122-SC-016	4077595	Unbolt T-Piece Flange To Access Insert	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	5895	NA	7		S		24 Hours		
1487				1486	135,11	120-122-SC-016	4077595	Reassemble Flange	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	30	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	5897	NA	7		S		24 Hours		
1492						120-122-SC-017		120-122-SC-017	62.25 hrs	0 ehrs	Fri 24/04/26	Sun 26/04/26	0	NA	0					0%	3657	NA	5				24 Hours		
1512						**120-122-SC-017**	**4083091**	**SC-017 Replace Underflow Spool**	**18 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6947**	**NA**	**6**				**24 Hours**		
1513				134	1514	120-122-SC-017	4083091	Review JHA, SWI & Lock On	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	2	CME-FX	SRG Fit T09 (Fitx2)	SRG Fit	Fitter (External)	0%	6840	NA	7		S		24 Hours		
1515				1514	1516	120-122-SC-017	4083091	Remove Spool	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	2	CME-FX	SRG Fit T09 (Fitx2)	SRG Fit	Fitter (External)	0%	6842	NA	7		S		24 Hours		
1516				1515	1517	120-122-SC-017	4083091	Install New Spool	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	40	NA	2	CME-FX	SRG Fit T09 (Fitx2)	SRG Fit	Fitter (External)	0%	6843	NA	7		S		24 Hours		
1518				1517	135	120-122-SC-017	4083091	Demob and Lock Off	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	60	NA	2	CME-FX	SRG Fit T09 (Fitx2)	SRG Fit	Fitter (External)	0%	6845	NA	7		S		24 Hours		
1527						120-122-SC-020		120-122-SC-020	95 hrs	0 ehrs	Fri 24/04/26	Tue 28/04/26	0	NA	0					0%	3658	NA	5				24 Hours		
1528						**120-122-SC-020**	**4077596**	**8W Mech OFF Insp Spool Insert 122-SC**	**2.5 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6317**	**NA**	**6**				**24 Hours**		
1529				134,1487	1530	120-122-SC-020	4077596	Unbolt T-Piece Flange To Access Insert	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	5898	NA	7		S		24 Hours		
1531				1530	135,11	120-122-SC-020	4077596	Reassemble Flange	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	30	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	5900	NA	7		S		24 Hours		
1550						120-122-SC-021		120-122-SC-021	71.75 hrs	0 ehrs	Fri 24/04/26	Mon 27/04/26	0	NA	0					0%	3659	NA	5				24 Hours		
1551						**120-122-SC-021**	**4070675**	**SC-021 C/O NDE Exciter Oil**	**2 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**4953**	**NA**	**6**				**24 Hours**		
1552				134,827	135	120-122-SC-021	4070675	Change Out NDE Exciter Oil	2 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	1	CME-FT	SRG Lubey T01 (Lubyx1)	SRG Lubey	Concentrator Fitter	0%	4084	NA	7		S		24 Hours		
1559						**120-122-SC-021**	**4077597**	**8W Mech OFF Insp Spool Insert 122-SC**	**2.5 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6316**	**NA**	**6**				**24 Hours**		
1560				134,1531	1561	120-122-SC-021	4077597	Unbolt T-Piece Flange To Access Insert	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	5901	NA	7		S		24 Hours		
1562				1561	2140,	120-122-SC-021	4077597	Reassemble Flange	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	30	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	5903	NA	7		S		24 Hours		
1593			**134**		**135**	**122-ST**		**Stackers**	**98.25 hrs**	**0 ehrs**	**Fri 24/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**3662**	**NA**	**4**				**24 Hours**		
1594						ST-001		ST-001	95.25 hrs	0 ehrs	Fri 24/04/26	Tue 28/04/26	0	NA	0					0%	3663	NA	5				24 Hours		
1597						**120-122-ST-001**	**4077572**	**8W Mech OFF Insp Conv 122-ST-001**	**1 hr**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6341**	**NA**	**6**				**24 Hours**		
1598				134	135	120-122-ST-001	4077572	Inspect Stacker	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-FT	SRG Conv T01 (Fitx3)	SRG Conv	Concentrator Fitter	0%	5854	NA	7		S		24 Hours		
1599						**120-122-ST-001**	**4077573**	**8W Mech OFF Insp Rollers 122-ST-001**	**15 hrs**	**0 ehrs**	**Mon 27/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**6340**	**NA**	**6**				**24 Hours**		
1600				134,881	1601S	120-122-ST-001	4077573	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Mon 27/04/26	Tue 28/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5855	NA	7		S		DS 7x7 06:00		
1601				1600SS	1602S	120-122-ST-001	4077573	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Mon 27/04/26	Tue 28/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5856	NA	7		S		DS 7x7 06:00		
1602				1601SS	1621,	120-122-ST-001	4077573	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Mon 27/04/26	Tue 28/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5857	NA	7		S		DS 7x7 06:00		
1605						**120-122-ST-001**	**4077575**	**8W Mech OFF Insp Skirts 122-ST-001**	**8 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6338**	**NA**	**6**				**24 Hours**		
1606				134	1607	120-122-ST-001	4077575	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5859	NA	7		S		24 Hours		
1607				1606	1627,	120-122-ST-001	4077575	Inspect Soft Skirts	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5860	NA	7		S		24 Hours		
1610						ST-002		ST-002	98.25 hrs	0 ehrs	Fri 24/04/26	Tue 28/04/26	0	NA	0					0%	3664	NA	5				24 Hours		
1611						**120-122-ST-001**	**4077756**	**ST-001 Change Conveyor Gearbox Oil**	**3.5 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6315**	**NA**	**6**				**24 Hours**		
1612				134	1613	120-122-ST-001	4077756	Inform OPS for Isolations	0.5 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-LT	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician	0%	5904	NA	7		S		24 Hours		
1613				1612	1614	120-122-ST-001	4077756	Stop & Assess for Risks & Hazards	0.5 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	1	CME-LT	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician	0%	5905	NA	7		S		24 Hours		
1614				1613	1615	120-122-ST-001	4077756	Change Out Oil ST-001 CV Gearbox	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	1	CME-LT	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician	0%	5906	NA	7		S		24 Hours		
1615				1614	135	120-122-ST-001	4077756	Inform OPS for De-isolations	0.5 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	40	NA	1	CME-LT	SRG Lubey T01 (Lubyx1)	SRG Lubey	Lube Technician	0%	5907	NA	7		S		24 Hours		
1618						**120-122-ST-002**	**4077577**	**8W Mech OFF Insp Conv 122-ST-002**	**1 hr**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6336**	**NA**	**6**				**24 Hours**		
1619				134	135	120-122-ST-002	4077577	Inspect Stacker	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-FT	SRG Conv T01 (Fitx3)	SRG Conv	Concentrator Fitter	0%	5862	NA	7		S		24 Hours		
1620						**120-122-ST-002**	**4077578**	**8W Mech OFF Insp Rollers 122-ST-002**	**3 hrs**	**0 ehrs**	**Tue 28/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**6335**	**NA**	**6**				**24 Hours**		
1621				134,1602	1622S	120-122-ST-002	4077578	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5863	NA	7		S		DS 7x7 06:00		
1622				1621SS	1623S	120-122-ST-002	4077578	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5864	NA	7		S		DS 7x7 06:00		
1623				1622SS	1777,	120-122-ST-002	4077578	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	30	NA	2	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5865	NA	7		S		DS 7x7 06:00		
1626						**120-122-ST-002**	**4077580**	**8W Mech OFF Insp Skirts 122-ST-002**	**8 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6333**	**NA**	**6**				**24 Hours**		
1627				134,1607	1628	120-122-ST-002	4077580	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5867	NA	7		S		24 Hours		
1628				1627	1632,	120-122-ST-002	4077580	Inspect Soft Skirts	2 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5868	NA	7		S		24 Hours		
1631						**120-122-ST-002**	**4074309**	**ST-002 Adjust Soft Skirts**	**3 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6576**	**NA**	**6**				**24 Hours**		
1632				134,1628	1633	120-122-ST-002	4074309	JHA and Permit	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	5	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	6720	NA	7		S		24 Hours		
1633				1632	2225,	120-122-ST-002	4074309	Replace and Adjust Soft Skirts	2 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5493	NA	7		S		24 Hours		
1651						**Area 120-123 Grinding and Classification**			**267.25 hrs**	**50 ehrs**	**Fri 24/04/26**	**Tue 5/05/26**	**0**	**NA**	**0**					**0%**	**2975**	**NA**	**3**				**24 Hours**		
1652			**134**		**135**	**123-LU**		**123 Lubrication**	**44 hrs**	**0 ehrs**	**Sat 25/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**3667**	**NA**	**4**				**24 Hours**		
1653						**120-123**	**4075598**	**24W Mech OFF Svce Lube Grin&Clas**	**0.5 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6471**	**NA**	**5**				**24 Hours**		
1654				1658,134	135	120-123	4075598	Svce Mech Lube Grin&Clas OFF	0.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	5639	NA	6		S		24 Hours		
1655						**120-123-LU-004**	**4074869**	**12W Mech OFF Insp Mill Lube 123-LU-00**	**2.5 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6540**	**NA**	**5**				**24 Hours**		
1656				134,549	1658,	120-123-LU-004	4074869	Insp Mech Mill Lube OFF	2.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	5530	NA	6		S		24 Hours		
1657						**120-123-LU-007**	**4074870**	**12W Mech OFF Insp Mill Lube 123-LU-00**	**2.5 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6539**	**NA**	**5**				**24 Hours**		
1658				1656	1654,	120-123-LU-007	4074870	Insp Mech Mill Lube OFF	2.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	5531	NA	6		S		24 Hours		
1666			**134**		**135**	**123-ML**		**Ball Mill**	**267.25 hrs**	**0 ehrs**	**Fri 24/04/26**	**Tue 5/05/26**	**0**	**NA**	**0**					**0%**	**3673**	**NA**	**4**				**24 Hours**		
1714						123-DV		Drive	259.25 hrs	0 ehrs	Fri 24/04/26	Tue 5/05/26	0	NA	0					0%	3675	NA	5				24 Hours		
1737	Mon					**120-123-ML-001**	**4079910**	**12W Mech OFF 3D Scan Mill 123-ML-00**	**10 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**7135**	**NA**	**6**				**24 Hours**		
1742				1741SS	1743	120-123-ML-001	4079910	Confined Space Sentry	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	80	NA	1	CME-FX	SRG TA T01 (TAx1)	SRG TA	Fitter (External)	0%	5210	NA	7		S		24 Hours		
1745				1744	135	120-123-ML-001	4079910	Reinstall Feed Chute	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	110	NA	0	CME-FX	SRG Fit T08 (Fitx4)	SRG Fit	Fitter (External)	0%	9064	NA	7		S		None		
1746						123-LU		Lube System	239.25 hrs	0 ehrs	Sat 25/04/26	Tue 5/05/26	0	NA	0					0%	3676	NA	5				24 Hours		
1747						**120-123-ML-001**	**4071402**	**6W Mech OFF Insp Lube Grin&Clas**	**3 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**5200**	**NA**	**6**				**24 Hours**		
1748				1658,134	1757,	120-123-ML-001	4071402	Insp Mech Lube Grin&Clas OFF	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	5201	NA	7		S		24 Hours		
1756						**120-123-CV-022-D**	**4079565**	**CV-022 Oil Change Out**	**3.5 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**4739**	**NA**	**6**				**24 Hours**		
1757				134,1748	1758	120-123-CV-022-D	4079565	Inform OPS for Isolations	0.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	1	CME-LT	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician	0%	4625	NA	7		S		24 Hours		
1758				1757	1759	120-123-CV-022-D	4079565	Stop & Assess for Risks & Hazards	0.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	1	CME-LT	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician	0%	4626	NA	7		S		24 Hours		
1759				1758	1760	120-123-CV-022-D	4079565	Change Out Oil CV-022 Drive	2 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	30	NA	1	CME-LT	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician	0%	4627	NA	7		S		24 Hours		
1760				1759	2014,	120-123-CV-022-D	4079565	Inform OPS for De-isolations	0.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	40	NA	1	CME-LT	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician	0%	4628	NA	7		S		24 Hours		
1772			**134**		**135**	**123-CV**		**Conveyors**	**90.25 hrs**	**0 ehrs**	**Fri 24/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**3678**	**NA**	**4**				**24 Hours**		
1773						CV-022		CV-022	90.25 hrs	0 ehrs	Fri 24/04/26	Tue 28/04/26	0	NA	0					0%	3679	NA	5				24 Hours		
1774						**120-123-CV-022**	**4077582**	**8W Mech OFF Insp Conv 123-CV-022**	**1 hr**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6331**	**NA**	**6**				**24 Hours**		
1775				134,862	1783,	120-123-CV-022	4077582	Inspect Conveyor	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5870	NA	7		S		24 Hours		
1776						**120-123-CV-022**	**4077583**	**8W Mech OFF Insp Rollers 123-CV-022**	**3 hrs**	**0 ehrs**	**Tue 28/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**6330**	**NA**	**6**				**24 Hours**		
1777				134,1623	1778S	120-123-CV-022	4077583	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5871	NA	7		S		DS 7x7 06:00		
1778				1777SS	1779S	120-123-CV-022	4077583	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5872	NA	7		S		DS 7x7 06:00		
1779				1778SS	2219,	120-123-CV-022	4077583	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5873	NA	7		S		DS 7x7 06:00		
1782						**120-123-CV-022**	**4077585**	**8W Mech OFF Insp Skirts 123-CV-022**	**8 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6328**	**NA**	**6**				**24 Hours**		
1783				134,1775	1784	120-123-CV-022	4077585	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5875	NA	7		S		24 Hours		
1784				1783	2217,	120-123-CV-022	4077585	Inspect Soft Skirts	2 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	3	CME-FX	SRG Insp T01 (Fitx1)	SRG Conv	Fitter (External)	0%	5876	NA	7		S		24 Hours		
1803			**134**		**135**	**123-SA**		**Sampler**	**8 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**5222**	**NA**	**4**				**24 Hours**		
1804						**120-123-SA-004**	**4059002**	**SA-004 Replace Sampler**	**8 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**5094**	**NA**	**5**				**24 Hours**		
1805				134	1806	120-123-SA-004	4059002	Review JHA's, Permits & Lock On	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	3791	NA	6		S		24 Hours		
1806				1805	1807	120-123-SA-004	4059002	Remove Sample Pipe Line	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	3792	NA	6		S		24 Hours		
1807				1806	1808	120-123-SA-004	4059002	Remove Sampler Unit	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	3793	NA	6		S		24 Hours		
1808				1807	1809	120-123-SA-004	4059002	Install Sampler Unit	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	40	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	3794	NA	6		S		24 Hours		
1810				1809	1811	120-123-SA-004	4059002	Install sample Pipe Line	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	50	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	3795	NA	6		S		24 Hours		
1811				1810	135	120-123-SA-004	4059002	Demob and Lock Off	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	60	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	3796	NA	6		S		24 Hours		
1813			**134**		**135**	**123-PP**		**Pumps**	**2 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**8086**	**NA**	**4**				**24 Hours**		
1814						**120-123-PP-063**	**4085017**	**BI - Replace Suction & Discharge Valves**	**2 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**8039**	**NA**	**5**				**24 Hours**		
1815				134	135	120-123-PP-063	4085017	BI -Suction and Discharge Valves Passing	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	6	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	8032	NA	6		S		24 Hours		
1817						**120-124**		**Area 120-124 Mag Seperation and Flotation**	**169.25 hrs**	**50 ehrs**	**Wed 22/04/26**	**Wed 29/04/26**	**0**	**NA**	**0**					**0%**	**2976**	**NA**	**3**				**24 Hours**		
1824			**136**		**137**	**124-AG**		**Agitators**	**85 hrs**	**0 ehrs**	**Fri 24/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**3700**	**NA**	**4**				**24 Hours**		
1825						120-124-AG-001		120-124-AG-001	17 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	0	NA	0					0%	5126	NA	5				24 Hours		
1826						**120-124-AG-001**	**4070645**	**8W Mech OFF Repl Agit Blade 124-AG-**	**17 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6974**	**NA**	**6**				**24 Hours**		
1827				136	1828	120-124-AG-001	4070645	Replace Agitator blades	4 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	6702	NA	7		S		24 Hours		
1828				1827	1829	120-124-AG-001	4070645	Review JHA, SWI & Lock On	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	6703	NA	7		S		24 Hours		
1830				1829	1831	120-124-AG-001	4070645	Remove Upper Blades	1 hr	0 ehrs	Fri 24/04/26	Sat 25/04/26	40	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	6705	NA	7		S		24 Hours		
1831				1830	1832	120-124-AG-001	4070645	Remove lower Blades	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	50	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	6706	NA	7		S		24 Hours		
1832				1831	1833	120-124-AG-001	4070645	Install Upper Blades	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	60	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	6707	NA	7		S		24 Hours		
1833				1832	1834	120-124-AG-001	4070645	Install Lower Blades	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	70	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	6708	NA	7		S		24 Hours		
1835				1834	1839	120-124-AG-001	4070645	Demob and Lock Off	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	90	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	6710	NA	7		S		24 Hours		
1836				1829SS	137	120-124-AG-001	4070645	CSE Spotter Required	11 hrs	0

ID	CP	Notes	SAP Sic Ind	Predecessors	Successor	LOC	WO	Task Name	Duration	Leveling Delay	Start	Finish	Task	Constrai Date	SAP Capacit	Work Centre	Team	Resource Names	WC Description	% Complete	Unique ID	Constraint Date	Outline Level	Sub Team	Area Owner	Resource Initials	Task Calendar	Resource Group	Task Mode
1874				1873	1875	120-124-AG-005	4063654	Install Blades	2 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	50	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3845	NA	7			S	24 Hours		
1875				1874	1876	120-124-AG-005	4063654	Close Access Door	0.5 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	60	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3846	NA	7			S	24 Hours		
1876				1875	1880	120-124-AG-005	4063654	Demob and Lock Off	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	70	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3847	NA	7			S	24 Hours		
1877				1871SS	137	120-124-AG-005	4063654	Confined Space Spotter required	6 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	80	NA	1	CME-TX	SRG TA T02 (TAx1)	SRG TA	Trade Assistant (Exten	0%	3848	NA	7			S	24 Hours		
1878						120-124-AG-006		120-124-AG-006	9 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	0	NA	0					0%	5131	NA	5				24 Hours		
1879						**120-124-AG-006**	**4063655**	**16W Mech OFF Repl Agit Blade 124-AG**	**9 hrs**	**0 ehrs**	**Sun 26/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**5078**	**NA**	**6**				**24 Hours**		
1881				1880	1882	120-124-AG-006	4063655	Review JHA, SWI & Lock On	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	20	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3850	NA	7			S	24 Hours		
1882				1881	1883,	120-124-AG-006	4063655	Open Access Door to Access the Blade	0.5 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	30	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3851	NA	7			S	24 Hours		
1883				1882	1884	120-124-AG-006	4063655	Remove Blades	2 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	40	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3852	NA	7			S	24 Hours		
1884				1883	1885	120-124-AG-006	4063655	Install Blades	2 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	50	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3853	NA	7			S	24 Hours		
1885				1884	1886	120-124-AG-006	4063655	Close Access Door	0.5 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	60	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3854	NA	7			S	24 Hours		
1886				1885	1890	120-124-AG-006	4063655	Demob and Lock Off	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	70	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3855	NA	7			S	24 Hours		
1887				1882SS	137	120-124-AG-006	4063655	Confined Space Spotter required	6 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	80	NA	1	CME-TX	SRG TA T02 (TAx1)	SRG TA	Trade Assistant (Exten	0%	3856	NA	7			S	24 Hours		
1888						120-124-AG-018		120-124-AG-018	19 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	0	NA	0					0%	5132	NA	5				24 Hours		
1889						**120-124-AG-018**	**4063656**	**16W Mech OFF Repl Agit Blade 124-AG**	**19 hrs**	**0 ehrs**	**Mon 27/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**7132**	**NA**	**6**				**24 Hours**		
1890				136,1886	1891	120-124-AG-018	4063656	Review JHA, SWI & Lock On	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	20	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3858	NA	7			S	24 Hours		
1892				1891	1893	120-124-AG-018	4063656	Remove Upper Blades	2 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	40	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3860	NA	7			S	24 Hours		
1893				1892	1894	120-124-AG-018	4063656	Remove lower Blades	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	50	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3861	NA	7			S	24 Hours		
1894				1893	1895	120-124-AG-018	4063656	Install Lower Blades	2 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	60	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3862	NA	7			S	24 Hours		
1895				1894	1896	120-124-AG-018	4063656	Install Upper Blades	2 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	70	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3863	NA	7			S	24 Hours		
1897				1896	135	120-124-AG-018	4063656	Demob and Lock Off	1 hr	0 ehrs	Tue 28/04/26	Tue 28/04/26	90	NA	2	CME-FX	SRG Fit T05 (Fitx2)	SRG Fit	Fitter (External)	0%	3865	NA	7			S	24 Hours		
1898				1891SS	137	120-124-AG-018	4063656	Confined Space Spotter required	16 hrs	0 ehrs	Mon 27/04/26	Tue 28/04/26	100	NA	1	CME-TX	SRG TA T01 (TAx1)	SRG TA	Trade Assistant (Exten	0%	3866	NA	7			S	24 Hours		
1919				**136**	**137**	**124-CY**		**Cyclones**	**12 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**3704**	**NA**	**4**				**24 Hours**		
1926						**120-124-CY-024**	**4076543**	**XV-4467 Replace Valve or Seal**	**8 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**4769**	**NA**	**5**				**24 Hours**		
1927				136,1925	1928	120-124-CY-024	4076543	Review JHA, SWI & Lock On	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4506	NA	6			S	24 Hours		
1929				1928	1930	120-124-CY-024	4076543	Remove Valve	2 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	30	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4508	NA	6			S	24 Hours		
1930				1929	1931	120-124-CY-024	4076543	Install New Valve	2 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	40	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4509	NA	6			S	24 Hours		
1932				1931	137,11	120-124-CY-024	4076543	Demob and Lock Off	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	60	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4511	NA	6			S	24 Hours		
1934				**136**	**137**	**124-FC**		**Float Cells**	**80 hrs**	**0 ehrs**	**Fri 24/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**3706**	**NA**	**4**				**24 Hours**		
1985						**120-124-FC-028**	**4076350**	**FC-028 Repl Drain Valv on HydrofloatCel**	**4.5 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**4776**	**NA**	**5**				**24 Hours**		
1986				136,1932	1987	120-124-FC-028	4076350	Inform OPS for Isolations if Req	0.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	2	CME-FT	SRG Fit T11 (Fitx2)	SRG Fit	Concentrator Fitter	0%	4495	NA	6			S	24 Hours		
1987				1986	1988	120-124-FC-028	4076350	Stop & Assess for Risks & Hazards	0.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	2	CME-FT	SRG Fit T11 (Fitx2)	SRG Fit	Concentrator Fitter	0%	4496	NA	6			S	24 Hours		
1988				1987	1989	120-124-FC-028	4076350	Bypass Hydro float Cell	0.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	30	NA	2	CME-FT	SRG Fit T11 (Fitx2)	SRG Fit	Concentrator Fitter	0%	4497	NA	6			S	24 Hours		
1989				1988	1990	120-124-FC-028	4076350	Replace Drain Valve	2.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	40	NA	2	CME-FT	SRG Fit T11 (Fitx2)	SRG Fit	Concentrator Fitter	0%	4498	NA	6			S	24 Hours		
1990				1989	137,21	120-124-FC-028	4076350	Inform OPS for De-isolations	0.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	50	NA	2	CME-FT	SRG Fit T11 (Fitx2)	SRG Fit	Concentrator Fitter	0%	4499	NA	6			S	24 Hours		
2001						**120-124**	**4075603**	**12W Mech OFF Svce Lube MS & Flot**	**11.5 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**9146**	**NA**	**5**				**None**		
2002				136	137	120-124	4075603	Svce Mech Lube MS & Flot OFF	11.5 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	10	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	9053	NA	6			S	None		
2003				**136**	**137**	**124-SN**		**Magnetic Separators**	**47.75 hrs**	**0 ehrs**	**Sat 25/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**3707**	**NA**	**4**				**24 Hours**		
2010						SN-007		SN-007	41.75 hrs	0 ehrs	Sat 25/04/26	Mon 27/04/26	0	NA	0					0%	3708	NA	5				24 Hours		
2013						**120-124-SN-007**	**4083382**	**SN-007 Install Permalube - Ring DRV**	**9 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**6936**	**NA**	**6**				**24 Hours**		
2014				136,1760	2015	120-124-SN-007	4083382	Review JHA, SWI & Lock On	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	6923	NA	7			S	24 Hours		
2015				2014	2016	120-124-SN-007	4083382	Remove Guards	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	6924	NA	7			S	24 Hours		
2016				2015	2017	120-124-SN-007	4083382	Locate Position to Install Perma Lubes	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	30	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	6925	NA	7			S	24 Hours		
2017				2016	2019,1	120-124-SN-007	4083382	Install Permalube Ring DRV	4 hrs	0 ehrs	Sat 25/04/26	Sun 26/04/26	40	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	6926	NA	7			S	24 Hours		
2018				2017	2019	120-124-SN-007	4083382	Install Perma lube to WHIMS Ring beari	0 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	70	NA	0	CME	SRG Lubey T01 (Lubyx2)	SRG Lubey	Concentrator Mechani	0%	8004	NA	7			S	24 Hours		
2019				2017,2018	2020	120-124-SN-007	4083382	Re-install Guards	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	50	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	6927	NA	7			S	24 Hours		
2020				2019	2025,	120-124-SN-007	4083382	Demob and Lock Off	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	60	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	6928	NA	7			S	24 Hours		
2021						SN-008		SN-008	38.75 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	0	NA	0					0%	3709	NA	5				24 Hours		
2024					**137**	**120-124-SN-008**	**4083383**	**SN-008 Install Permalube - Ring DRV**	**9 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**6935**	**NA**	**6**				**24 Hours**		
2025				2020,136	2026	120-124-SN-008	4083383	Review JHA, SWI & Lock On	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	6929	NA	7			S	24 Hours		
2026				2025	2027	120-124-SN-008	4083383	Remove Guards	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	20	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	6930	NA	7			S	24 Hours		
2027				2026	2028	120-124-SN-008	4083383	Locate Position to Install Perma Lubes	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	30	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	6931	NA	7			S	24 Hours		
2028				2027	2030,1	120-124-SN-008	4083383	Install Permalube Ring DRV	4 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	40	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	6932	NA	7			S	24 Hours		
2029				2028	2030	120-124-SN-008	4083383	Install Perma lube to WHIMS Ring beari	0 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	70	NA	0	CME	SRG Lubey T01 (Lubyx2)	SRG Lubey	Concentrator Mechani	0%	8005	NA	7			S	24 Hours		
2030				2028,2029	2031	120-124-SN-008	4083383	Re-install Guards	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	50	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	6933	NA	7			S	24 Hours		
2031				2030	2196,	120-124-SN-008	4083383	Demob and Lock Off	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	60	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	6934	NA	7			S	24 Hours		
2032				**136**	**137**	**124-PP**		**Pumps**	**112.75 hrs**	**0 ehrs**	**Fri 24/04/26**	**Wed 29/04/26**	**0**	**NA**	**0**					**0%**	**3710**	**NA**	**4**				**24 Hours**		
2033						124-PP-067		124-PP-067	27 hrs	0 ehrs	Tue 28/04/26	Wed 29/04/26	0	NA	0					0%	6980	NA	5				24 Hours		
2034						**120-124-PP-067**	**4070840**	**PP-067 Replace Valve Seal Kit**	**27 hrs**	**0 ehrs**	**Tue 28/04/26**	**Wed 29/04/26**	**0**	**NA**	**0**					**0%**	**4943**	**NA**	**6**				**24 Hours**		
2035				136,2405	2036	120-124-PP-067	4070840	Review JHA, SWI & Lock On	1 hr	0 ehrs	Tue 28/04/26	Tue 28/04/26	20	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4150	NA	7			S	24 Hours		
2036				2035	2037	120-124-PP-067	4070840	Remove Valve	3 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	30	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4151	NA	7			S	24 Hours		
2037				2036	2038	120-124-PP-067	4070840	Install new Seal Kit	1 hr	0 ehrs	Tue 28/04/26	Tue 28/04/26	40	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4152	NA	7			S	24 Hours		
2038				2037	2039	120-124-PP-067	4070840	Install Valve	3 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	50	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4153	NA	7			S	24 Hours		
2039				2038	2040	120-124-PP-067	4070840	Demob & Lock Off	1 hr	0 ehrs	Tue 28/04/26	Tue 28/04/26	60	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4154	NA	7			S	24 Hours		
2042						124-PP-069		124-PP-069	35.5 hrs	0 ehrs	Fri 24/04/26	Sun 26/04/26	0	NA	0					0%	6992	NA	5				24 Hours		
2043						**120-124-PP-069**	**4064387**	**PP-069 Discharge Valve XV4432 Seal U**	**35.5 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**6625**	**NA**	**6**				**24 Hours**		
2045				136,1990	2046	120-124-PP-069	4064387	JHA and Permit	0.5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	1	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	5360	NA	7			S	24 Hours		
2046				2045	2047,	120-124-PP-069	4064387	Replace Discharge Valve XV4432	5 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	5361	NA	7			S	24 Hours		
2049						124-PP-073		124-PP-073	12.5 hrs	0 ehrs	Sat 25/04/26	Sun 26/04/26	0	NA	0					0%	6991	NA	5				24 Hours		
2050						**120-124-PP-073**	**4083099**	**PP-073 Replace Leaking Valve**	**12.5 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**6942**	**NA**	**6**				**24 Hours**		
2051				136,2046	2052	120-124-PP-073	4083099	Review JHA, SWI & Lock On	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	6872	NA	7			S	24 Hours		
2053				2052	2054,1	120-124-PP-073	4083099	Remove Suction Line	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	30	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	6874	NA	7			S	24 Hours		
2054				2053	2055	120-124-PP-073	4083099	Remove Suction Valve	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	40	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	6875	NA	7			S	24 Hours		
2055				2054	2056	120-124-PP-073	4083099	Install New Vale	3 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	50	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	6876	NA	7			S	24 Hours		
2056				2055	2057	120-124-PP-073	4083099	Install Suction Line	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	60	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	6877	NA	7			S	24 Hours		
2058				2057	2059,	120-124-PP-073	4083099	Demob and Lock Off	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	80	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	6879	NA	7			S	24 Hours		
2062						124-PP-074		124-PP-074	12.5 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	0	NA	0					0%	6990	NA	5				24 Hours		
2063						**120-124-PP-074**	**4083222**	**PP-074 Replace Leaking Valve**	**12.5 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**6940**	**NA**	**6**				**24 Hours**		
2064				136,2058	2065	120-124-PP-074	4083222	Review JHA, SWI & Lock On	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	6889	NA	7			S	24 Hours		
2066				2065	2067,1	120-124-PP-074	4083222	Remove Suction Line	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	30	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	6891	NA	7			S	24 Hours		
2067				2066	2068	120-124-PP-074	4083222	Remove Valve	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	40	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	6892	NA	7			S	24 Hours		
2068				2067	2069	120-124-PP-074	4083222	Install New Vale	3 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	50	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	6893	NA	7			S	24 Hours		
2069				2068	2070	120-124-PP-074	4083222	Install Suction Line	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	60	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	6894	NA	7			S	24 Hours		
2071				2070	2072,	120-124-PP-074	4083222	Demob and Lock Off	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	80	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	6896	NA	7			S	24 Hours		
2075						124-PP-075		124-PP-075	10 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	0	NA	0					0%	6989	NA	5				24 Hours		
2076						**120-124-PP-075**	**4072221**	**XV-4443 Replace Suction Valve**	**10 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**4862**	**NA**	**6**				**24 Hours**		
2077				136,2071	2078	120-124-PP-075	4072221	Review JHA, SWI & Lock On	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4280	NA	7			S	24 Hours		
2078				2077	2079,1	120-124-PP-075	4072221	Remove Discharge Line	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	20	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4281	NA	7			S	24 Hours		
2079				2078	2080	120-124-PP-075	4072221	Remove Valve XV 4443	3 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	30	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4282	NA	7			S	24 Hours		
2080				2079	2081	120-124-PP-075	4072221	Install New Valve	3 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	40	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4283	NA	7			S	24 Hours		
2081				2080	2082	120-124-PP-075	4072221	Re-Connect Discharge Line	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	50	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4284	NA	7			S	24 Hours		
2082				2081	137,21	120-124-PP-075	4072221	Demob & Lock Off	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	60	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4285	NA	7			S	24 Hours		
2085						124-PP-077		124-PP-077	27 hrs	0 ehrs	Sun 26/04/26	Tue 28/04/26	0	NA	0					0%	6988	NA	5				24 Hours		
2086						**120-124-PP-077**	**4070774**	**PP-077 Replace Valve Seal Kit**	**27 hrs**	**0 ehrs**	**Sun 26/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**4951**	**NA**	**6**				**24 Hours**		
2087				136,2082	2088	120-124-PP-077	4070774	Review JHA, SWI & Lock On	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	20	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4093	NA	7			S	24 Hours		
2088				2087	2089	120-124-PP-077	4070774	Remove Valve	3 hrs	0 ehrs	Sun 26/04/26	Mon 27/04/26	30	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4094	NA	7			S	24 Hours		
2089				2088	2090	120-124-PP-077	4070774	Install new Seal Kit	3 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	40	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4095	NA	7			S	24 Hours		
2090				2089	2091	120-124-PP-077	4070774	Install Valve	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	50	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4096	NA	7			S	24 Hours		
2091				2090	2092,	120-124-PP-077	4070774	Demob & Lock Off	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	60	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4097	NA	7			S	24 Hours		
2094						124-PP-079		124-PP-079	8 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	0	NA	0					0%	6987	NA	5				24 Hours		
2095						**120-124-PP-079**	**4072294**	**XV-5004 Replace Discharge Valve Seal**	**8 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**4861**	**NA**	**6**				**24 Hours**		
2096				136,2091	2097	120-124-PP-079	4072294	Review JHA, SWI & Lock On	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	4288	NA	7			S	24 Hours		
2097				2096	2098

ID	CP	Notes	SAP Sic Ind	Predecessors	Successor	LOC	WO	Task Name	Duration	Leveling Delay	Start	Finish	Task	Constrai Date	SAP Capacit	Work Centre	Team	Resource Names	WC Description	% Complete	Unique ID	Constraint Date	Outline Level	Sub Team	Area Owner	Resource Initials	Task Calendar	Resource Group	Task Mode
2141				2140	2142	120-124-PP-088	4076545	Remove Stored Energy	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	20	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4514	NA	7			S	24 Hours		
2143				2142	2144	120-124-PP-088	4076545	Remove Valve	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	40	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4516	NA	7			S	24 Hours		
2144				2143	2145	120-124-PP-088	4076545	Install New Valve	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	50	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4517	NA	7			S	24 Hours		
2146				2145	137,2	120-124-PP-088	4076545	Demob and Lock Off	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	70	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4519	NA	7			S	24 Hours		
2147						124-PP-104		124-PP-104	22 hrs	0 ehrs	Sat 25/04/26	Sun 26/04/26	0	NA	0					0%	6983	NA	5				24 Hours		
2148						**120-124-PP-104**	**4070772**	**PP-104 Replace Valve**	**22 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**4952**	**NA**	**6**				**24 Hours**		
2149				136,2125	2150	120-124-PP-104	4070772	Review JHA, SWI & Lock On	1 hr	0 ehrs	Sat 25/04/26	Sun 26/04/26	20	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4086	NA	7			S	24 Hours		
2150				2149	2151	120-124-PP-104	4070772	Remove Valve	3 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	30	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4087	NA	7			S	24 Hours		
2151				2150	2152	120-124-PP-104	4070772	Install New Valve	3 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	40	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4088	NA	7			S	24 Hours		
2152				2151	2153,	120-124-PP-104	4070772	Demob & Lock Off	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	50	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4089	NA	7			S	24 Hours		
2155						124-PP-125		124-PP-125	5 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	0	NA	0					0%	8087	NA	5				24 Hours		
2156						120-124-PP-125	4083363	HP-40 Clear Blockage	5 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	0	NA	0					0%	8048	NA	6				24 Hours		
2157				136,1216	2158	120-124-PP-125	4083363	Review JHA, SWI & Lock On	1 hr	0 ehrs	Tue 28/04/26	Tue 28/04/26	10	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	8000	NA	7			S	24 Hours		
2158				2157	2159	120-124-PP-125	4083363	Break Line to Clear Blockage	2 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	20	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	8001	NA	7			S	24 Hours		
2159				2158	2160	120-124-PP-125	4083363	Re-install Line	1 hr	0 ehrs	Tue 28/04/26	Tue 28/04/26	30	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	8002	NA	7			S	24 Hours		
2160				2159	137	120-124-PP-125	4083363	Demob and Lock Off	1 hr	0 ehrs	Tue 28/04/26	Tue 28/04/26	40	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	8003	NA	7			S	24 Hours		
2161						124-PP-258		124-PP-124	17 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	0	NA	0					0%	9165	NA	5				24 Hours		
2162						**120-124-PP-124**	**4085530**	**BI-Replace Discharge valve**	**17 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**9124**	**NA**	**6**				**None**		
2163				136	2164	120-124-PP-124	4085530	JHA and Permit	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	9100	NA	7			S	None		
2165				2164	2166	120-124-PP-124	4085530	BI - Replace Valve	6 hrs	0 ehrs	Fri 24/04/26	Sat 25/04/26	30	NA	2	CME-FX	SRG Fit T04 (Fitx2)	SRG Fit	Fitter (External)	0%	9102	NA	7			S	None		
2168						124-PP-258		124-PP-258	41.5 hrs	0 ehrs	Fri 24/04/26	Sun 26/04/26	0	NA	0					0%	6981	NA	5				24 Hours		
2174						**120-124-PP-258**	**4049198**	**PP-258 Replace Discharge Pipework**	**12 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**7536**	**NA**	**6**				**24 Hours**		
2175				136,1361	2176S	120-124-PP-258	4049198	Replace Discharge Pipework	10 hrs	0 ehrs	Sat 25/04/26	Sun 26/04/26	10	NA	2	CME-FX	SRG Fit T08 (Fitx4)	SRG Fit	Fitter (External)	0%	7184	NA	7			S	24 Hours		
2180				**136**	**137**	**124-SA**		**Samplers**	**48 hrs**	**0 ehrs**	**Sun 26/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**5214**	**NA**	**4**				**24 Hours**		
2181						**120-124-SA-020**	**4054181**	**SA-020 Saunders Valve Cant Be Shut**	**3 hrs**	**0 ehrs**	**Tue 28/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**5099**	**NA**	**5**				**24 Hours**		
2182				136,2109	137	120-124-SA-020	4054181	Inspect/Replace U/S Saunders Valve	3 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	10	NA	2	CME-FX	SRG Fit T11 (Fitx2)	SRG Fit	Fitter (External)	0%	3768	NA	6			S	24 Hours		
2183						**120-124-SA-044**	**4073829**	**SA-044 Replace Sampler Spool**	**18 hrs**	**0 ehrs**	**Sun 26/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**6583**	**NA**	**5**				**24 Hours**		
2184				136,2175	2185	120-124-SA-044	4073829	JHA and Permit	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	2	CME-FX	SRG Fit T08 (Fitx4)	SRG Fit	Fitter (External)	0%	5478	NA	6			S	24 Hours		
2186				2185	2187,	120-124-SA-044	4073829	Replace Sampler spool	6 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	20	NA	2	CME-FX	SRG Fit T08 (Fitx4)	SRG Fit	Fitter (External)	0%	5480	NA	6			S	24 Hours		
2191						**120-125**		**Area 120-125 Concentrator Thickening and F**	**168.5 hrs**	**0 ehrs**	**Wed 22/04/26**	**Wed 29/04/26**	**0**	**NA**	**0**					**0%**	**2978**	**NA**	**3**				**24 Hours**		
2192				**138**	**139**			**125 Lubrication**	**7 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**6628**	**NA**	**4**				**24 Hours**		
2193						**120-125**	**4081126**	**12W Lube OFF Insp Oil Smpl Conc Filt**	**2 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**9133**	**NA**	**5**				**None**		
2194				138,2196	139	120-125	4081126	Insp Lube Oil Smpl Conc Filt ON	2 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	0	CME-LT	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician	0%	9075	NA	6			S	None		
2195						**120-125**	**4075605**	**12W Mech OFF Svce Lube Conc Filt**	**2.5 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**6629**	**NA**	**5**				**24 Hours**		
2196				2031,138	139,2	120-125	4075605	Svce Mech Lube Conc Filt OFF	2.5 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	6630	NA	6			S	24 Hours		
2197						**120-125-CV-023**	**4083365**	**CV-023 Gearbox oil C/O**	**4.5 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**7482**	**NA**	**5**				**24 Hours**		
2198				138,2196	2199	120-125-CV-023	4083365	Review JHA, SWI & Lock On	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	0	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	7425	NA	6			S	24 Hours		
2199				2198	2200	120-125-CV-023	4083365	Drain Old Oil	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	20	NA	0	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	7426	NA	6			S	24 Hours		
2200				2199	2201	120-125-CV-023	4083365	Fill Up G-Box With New Oil to Level	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	30	NA	0	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	7427	NA	6			S	24 Hours		
2201				2200	2202	120-125-CV-023	4083365	Clean Up Any Oil Spills	0.5 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	40	NA	0	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	7428	NA	6			S	24 Hours		
2202				2201	139,2	120-125-CV-023	4083365	Demob and Lock Off	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	50	NA	0	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	7429	NA	6			S	24 Hours		
2210				**138**	**139**	**125-CV**		**Conveyors**	**106.25 hrs**	**0 ehrs**	**Fri 24/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**3686**	**NA**	**4**				**24 Hours**		
2211						CV-023		CV-023	106.25 hrs	0 ehrs	Fri 24/04/26	Tue 28/04/26	0	NA	0					0%	3687	NA	5				24 Hours		
2216						**120-125-CV-023**	**4077587**	**8W Mech OFF Insp Conv 125-CV-023**	**1 hr**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6326**	**NA**	**6**				**24 Hours**		
2217				138,1784	139	120-125-CV-023	4077587	Inspect Conveyor	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	1	CME-FT	SRG Insp T01 (Fitx1)	SRG Conv	Concentrator Fitter	0%	5878	NA	7			S	24 Hours		
2218						**120-125-CV-023**	**4077588**	**8W Mech OFF Insp Rollers 125-CV-023**	**3 hrs**	**0 ehrs**	**Tue 28/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**6325**	**NA**	**6**				**24 Hours**		
2219				138,1779	2220S	120-125-CV-023	4077588	Inspect/Replace Carry Rollers	3 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	10	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5879	NA	7			S	DS 7x7 06:00		
2220				2219SS	2221S	120-125-CV-023	4077588	Inspect/Replace Impact Rollers	3 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	20	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5880	NA	7			S	DS 7x7 06:00		
2221				2220SS	139	120-125-CV-023	4077588	Inspect/Replace Return Rollers	3 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	30	NA	4	CME-FT	SRG Roller Crew T01 (Fitx4)	SRG Roller Crew	Concentrator Fitter	0%	5881	NA	7			S	DS 7x7 06:00		
2224						**120-125-CV-023**	**4077590**	**8W Mech OFF Insp Skirts 125-CV-023**	**8 hrs**	**0 ehrs**	**Sat 25/04/26**	**Sat 25/04/26**	**0**	**NA**	**0**					**0%**	**6323**	**NA**	**6**				**24 Hours**		
2225				138,1633	2226	120-125-CV-023	4077590	Inspect/Adjust Hard Skirts	6 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	10	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5883	NA	7			S	24 Hours		
2226				2225	139	120-125-CV-023	4077590	Inspect Soft Skirts	2 hrs	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	3	CME-FX	SRG Conv T01 (Fitx3)	SRG Conv	Fitter (External)	0%	5884	NA	7			S	24 Hours		
2231				**138**	**139**	**125-HU**		**Hydraulic Power Units**	**15.25 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**5316**	**NA**	**4**				**24 Hours**		
2234						**120-125-HU-006**	**4070434**	**48W Mech OFF Insp Thick HPU 125-HU-0**	**1 hr**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**7525**	**NA**	**5**				**24 Hours**		
2235				138,2146	139,2	120-125-HU-006	4070434	Insp Mech Thick HPU OFF	1 hr	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	7216	NA	6			S	24 Hours		
2236				**138**	**139**	**125-XM**		**Tripper Conveyor**	**85.75 hrs**	**0 ehrs**	**Fri 24/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**3688**	**NA**	**4**				**24 Hours**		
2237						**120-125-XM-016**	**4070433**	**48W Mech OFF Insp Tripper 125-XM-016**	**4 hrs**	**0 ehrs**	**Mon 27/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**4997**	**NA**	**5**				**24 Hours**		
2238				138,2235	139,2	120-125-XM-016	4070433	Insp Mech Tripper OFF	4 hrs	0 ehrs	Mon 27/04/26	Mon 27/04/26	10	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4024	NA	6			S	24 Hours		
2258				**138**	**139**	**125-FL**		**Filter Belt FL-008**	**120.5 hrs**	**0 ehrs**	**Fri 24/04/26**	**Wed 29/04/26**	**0**	**NA**	**0**					**0%**	**3689**	**NA**	**4**				**24 Hours**		
2288						**120-125-FL-008**	**4078068**	**FL-008 Shim Belt Support Roller Frames**	**8 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**4755**	**NA**	**5**				**24 Hours**		
2289				138	139	120-125-FL-008	4078068	Fab Shim Belt Support Roller Frames-	8 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-BM	SRG FIT	SRG Fit	Boilermaker	0%	4560	NA	6			S	24 Hours		
2292						**120-125-FL-008**	**4078070**	**FL-008 Repair Discharge Scraper Frame**	**9 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**6310**	**NA**	**5**				**24 Hours**		
2293				138	2294	120-125-FL-008	4078070	Review JHA, SWI & Lock On	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	1	CME-FX	SRG FIT	SRG Fit	Fitter (External)	0%	4562	NA	6			S	24 Hours		
2294				2293	2295	120-125-FL-008	4078070	Remove Guards	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	2	CME-FX	SRG FIT	SRG Fit	Fitter (External)	0%	5922	NA	6			S	24 Hours		
2295				2294	2296	120-125-FL-008	4078070	Remove Discharge Scraper Frame	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	30	NA	2	CME-FX	SRG FIT	SRG Fit	Fitter (External)	0%	5923	NA	6			S	24 Hours		
2296				2295	2297	120-125-FL-008	4078070	Straighten Discharge Scraper Frame	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	40	NA	2	CME-FX	SRG FIT	SRG Fit	Fitter (External)	0%	5924	NA	6			S	24 Hours		
2297				2296	2298	120-125-FL-008	4078070	Install Discharge Scraper Frame	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	50	NA	2	CME-FX	SRG FIT	SRG Fit	Fitter (External)	0%	5925	NA	6			S	24 Hours		
2298				2297	2299	120-125-FL-008	4078070	Install Guards	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	60	NA	2	CME-FX	SRG FIT	SRG Fit	Fitter (External)	0%	5926	NA	6			S	24 Hours		
2299				2298	139	120-125-FL-008	4078070	Demob and Lock Off	1 hr	0 ehrs	Fri 24/04/26	Fri 24/04/26	70	NA	2	CME-FX	SRG FIT	SRG Fit	Fitter (External)	0%	5927	NA	6			S	24 Hours		
2307						**120-125-FL-008**	**4076600**	**FL-008 Repair Feed Distributor Rubber**	**56 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**4766**	**NA**	**5**				**24 Hours**		
2309				2308,1361	2310	120-125-FL-008	4076600	Review JHA, SWI & Lock On	1 hr	0 ehrs	Sat 25/04/26	Sat 25/04/26	20	NA	2	CME-FX		SRG Fit	Fitter (External)	0%	4521	NA	6			S	24 Hours		
2311				2310	2312	120-125-FL-008	4076600	Remove Feed Pipe Assembly	2 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	40	NA	2	CME-FX		SRG Fit	Fitter (External)	0%	4523	NA	6			S	24 Hours		
2312				2311	2313	120-125-FL-008	4076600	Remove Feed box Cover Lid	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	50	NA	2	CME-FX		SRG Fit	Fitter (External)	0%	4524	NA	6			S	24 Hours		
2315				2314	2316	120-125-FL-008	4076600	Install Cover Lid	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	80	NA	2	CME-FX		SRG Fit	Fitter (External)	0%	4527	NA	6			S	24 Hours		
2316				2315	2317	120-125-FL-008	4076600	Install Feed Pipe Assembly	2 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	90	NA	2	CME-FX		SRG Fit	Fitter (External)	0%	4528	NA	6			S	24 Hours		
2318				2317	2407	120-125-FL-008	4076600	Demob and Lock Off	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	110	NA	2	CME-FX		SRG Fit	Fitter (External)	0%	4530	NA	6			S	24 Hours		
2326						**120-125-FL-008**	**4078068**	**FL-008 Shim Belt Support Roller Frames**	**2 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**7497**	**NA**	**5**				**24 Hours**		
2327				138	139	120-125-FL-008	4078068	Install Shim Pack under roller frames	2 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	20	NA	0	CME-FX		SRG Fit	Fitter (External)	0%	7249	NA	6			S	24 Hours		
2334				**138**	**139**	**125-VP**		**Vac Pump**	**89.25 hrs**	**0 ehrs**	**Fri 24/04/26**	**Mon 27/04/26**	**0**	**NA**	**0**					**0%**	**3690**	**NA**	**4**				**24 Hours**		
2340				**138**	**139**	**125-PP**		**Pumps**	**13 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**3692**	**NA**	**4**				**24 Hours**		
2393						**120-126**		**Area 120-126 Tailing Storage Facility**	**142.25 hrs**	**0 ehrs**	**Wed 22/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**2977**	**NA**	**3**				**24 Hours**		
2394				**138**	**139**			**126 Lubrication**	**2 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**6636**	**NA**	**4**				**24 Hours**		
2395						**120-126**	**4075613**	**12W Mech OFF Svce Lube Tails**	**2 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**6468**	**NA**	**5**				**24 Hours**		
2396				138,2202	139	120-126	4075613	Svce Mech Lube Tails OFF	2 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	2	CME-LX	SRG Lubey T01 (Lubyx2)	SRG Lubey	Lube Technician (Exte	0%	5642	NA	6			S	24 Hours		
2397				**138**	**139**	**126-HU**		**Hydraulic Power Units**	**2 hrs**	**0 ehrs**	**Mon 27/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**3695**	**NA**	**4**				**24 Hours**		
2398						**120-126-HU-007**	**4074887**	**48W Mech OFF Insp Thick HPU 126-HU-0**	**1 hr**	**0 ehrs**	**Mon 27/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**6524**	**NA**	**5**				**24 Hours**		
2399				138,2338	2401,	120-126-HU-007	4074887	Insp Mech Thick HPU OFF	1 hr	0 ehrs	Mon 27/04/26	Tue 28/04/26	10	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	5559	NA	6			S	24 Hours		
2400						**120-126-HU-008**	**4074888**	**48W Mech OFF Insp Thick HPU 126-HU-0**	**1 hr**	**0 ehrs**	**Tue 28/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**6523**	**NA**	**5**				**24 Hours**		
2401				2399,138	139,2	120-126-HU-008	4074888	Insp Mech Thick HPU OFF	1 hr	0 ehrs	Tue 28/04/26	Tue 28/04/26	10	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	5560	NA	6			S	24 Hours		
2402				**138**	**139**	**126-TH**		**Thickener**	**94.25 hrs**	**0 ehrs**	**Fri 24/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**3696**	**NA**	**4**				**24 Hours**		
2403						**120-126-TH-003**	**4046952**	**TH-003 RESET GUIDE SHIMS**	**3 hrs**	**0 ehrs**	**Tue 28/04/26**	**Tue 28/04/26**	**0**	**NA**	**0**					**0%**	**8085**	**NA**	**5**				**24 Hours**		
2404				138,2401	2405	120-126-TH-003	4046952	JHA and Permit	1 hr	0 ehrs	Tue 28/04/26	Tue 28/04/26	5	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	7915	NA	6			S	24 Hours		
2405				2404	139,2	120-126-TH-003	4046952	Inspect And Reset Guide Shims & Grease	2 hrs	0 ehrs	Tue 28/04/26	Tue 28/04/26	10	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	7916	NA	6			S	24 Hours		
2406						**120-126-TH-002**	**4072489**	**24W Mech OFF Insp Thick 126-TH-002**	**1 hr**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**4855**	**NA**	**5**				**24 Hours**		
2407				138,2318	139,2	120-126-TH-002	4072489	Insp Mech Thick OFF	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	2	CME-FX	SRG Fit T08 (Fitx4)	SRG Fit	Fitter (External)	0%	4318	NA	6			S	24 Hours		
2408						**120-126-TH-003**	**4072987**	**48W Mech OFF Insp Thick 126-TH-003**	**63.5 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**4841**	**NA**	**5**				**24 Hours**		
2410				2407	139	120-126-TH-003	4072987	Insp Mech Thick OFF	6.5 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	10	NA	2	CME-FX	SRG Fit T08 (Fitx4)	SRG Fit	Fitter (External)	0%	4333	NA	6			S	24 Hours		
2422				**138**	**139**	**126-PP**		**Pumps**	**57 hrs**	**0 ehrs**	**Fri 24/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**3697**	**NA**	**4**				**24 Hours**		
2423						**120-126-PP**	**4062129**	**PP-126 Replace XV-7026**	**4 hrs**	**0 ehrs**	**Fri 24/04/26**	**Fri 24/04/26**	**0**	**NA**	**0**					**0%**	**5082**	**NA**	**5**				**24 Hours**		
2425				2424	139	120-126-PP	4062129	Investigate valve Operation	3 hrs	0 ehrs	Fri 24/04/26	Fri 24/04/26	10	NA	2	CEI-EL	SRG Fit T01 (Fitx2)	SRG Fit	Concentrator Electricia	0%	3828	NA	6			S	24 Hours		
2426						**120-126-PP-144**	**4077873**	**PP-144 Replace Leaking Valve**	**7.5 hrs**	**0 ehrs**	**Sun 26/04/26**	**Sun 26/04/26**	**0**	**NA**	**0**					**0%**	**7034**	**NA**	**5**				**24 Hours**		
2427				138,2152	2428	120-126-PP-144	4077873	Review JHA, SWI & Lock On	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	20	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4546	NA	6			S	24 Hours		
2429				2428	2430	120-126-PP-144	4077873	Remove Valve	2 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	40	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4548	NA	6			S	24 Hours		
2430				2429	2431	120-126-PP-144	4077873	Install New Valve	2 hrs	0 ehrs	Sun 26/04/26	Sun 26/04/26	50	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4549	NA	6			S	24 Hours		
2432				2431	139	120-126-PP-144	4077873	Demob and Lock Off	1 hr	0 ehrs	Sun 26/04/26	Sun 26/04/26	70	NA	2	CME-FX	SRG Fit T01 (Fitx2)	SRG Fit	Fitter (External)	0%	4551	NA	6			S	24 Hours		
2433						**120-126-PP-158**	**4071742**